

GAGAN AGARWAL & ASSOCIATES CHARTERED ACCOUNTANT 258 Infront of Sales Tax Office Civil Lines Jhansi Mob No 7080815076 Email - gaganca2810@gmail.com						Form-REG-3
No1/2026			Date:-08.07.2026			
Information as on 30.06.2026						
Subject: Certificate of amount incurred on M/s Pitambra Avenue for Construction of work of Villa/Building(s) on 21 Villas of the 1st phase of the project situated on khasra No./Plot No. 2046,2047,2048,2049,2050, karnal ka banglow demarcated by its boundaries(latitude and longitude of end points to the North,25.47'55"N, 78.56'.92" to the South 25.47'.46"N,78.56'62"E to the East 25.47'45"N, 78.56'85"E to the West 25.47'45"N, 78.56'85"E of Village Mauza, outside Unnao Gate Tehsil Jhansi, Competent Authority/Development Authority, Jhansi Development Authority (JDA) District Jhansi , PIN 284003, admeasuring 2735 sq. meter area, being developed by Harjeet Singh Chawla (Pitambra Avenue) having RERA REGISTRATION NO. - UPREREPRJ311682						
PART-A						
S.No.	Particulars	Rs.in lacs Total Estimated Cost	Rs. In lacs Amount incurred till last quarter	Rs. In lacs Amount incurred during the quarter	Rs. In lacs Amount incurred till now	
1	2	3	4	5	6	
1	Land Cost					
	(a) Acquisition cost of land and legal costs on land transaction:	13	14.22	0	14.22	
	(a.1) For Project Estimation Purpose					
	i - In case of acquisition through Purchase, actual purchase price or the DM Circle Rate on the date of application of registration in U.P. RERA, whichever is higher.	13.00	14.22	0	14.22	
	ii- In case of acquisition through Joint Development Agreement with land owner, the consideration as specified in the Joint Development Agreement or the DM Circle Rate on the date of application of registration in U.P. RERA, whichever is higher.	-				
	iii- In case of inherited /gifted/ through will, the cost of land shall be as per the DM circle rate on the date of application of registration of project in U.P. RERA.	-				
	TOTAL OF LAND COST - For Project Estimation Purpose	13.00	14.22	-	14.22	
	(a.2) For Purpose of % Completion of the project and Withdrawal from Separate Account					
	i - In case of acquisition through Purchase, the actual purchase price will be considered.	-	-	-	-	
	ii- In case of acquisition through Joint Development Agreement with land owner, the cost of land shall be the actual cost incurred by the landowner	-	-	-	-	
	iii- In case of inherited /gifted/ through will, the cost of land shall not be considered as there was no acquisition cost incurred by the promoter.					
	TOTAL OF LAND COST - For % completion and withdrawal purpose	-	-	-	-	
	(b) Amount payable to obtain development rights, additional FAR and/or any other work under the provisions of Local Authority or State Government or Statutory Authority, if any;		-	-	-	
	(c) Amounts payable to State Government or Competent Authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above);	40.00	43.94	0.16	44.10	
	(d) Interest (Other than Penal Interest and Penalties etc.)					
	a) paid to Financial Institution , Scheduled Banks , NBFC on loan/ borrowing provided such loan/ borrowing has been utilised for purchase of land					
	b) paid on Unsecured Loan(s)- this interest amount will be restricted at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR) provided such loan has been utilised for purchase of land	-	-	-	-	
	c) paid to the Competent Authority for acquisition of land					
	TOTAL OF LAND COST					
1A	- For Project Estimation Purpose i.e. a.1+ b+c+d	53.00	58.16	0.16	58.32	
1B	- For Withdrawal Purpose i.e. a.2+ b+c+d	53.00	58.16	0.16	58.32	
2	Project Clearance Fees					
	(a) Fees paid to RERA	0.50	0.25	-	0.25	
	(b) Fees paid to Local Authority	0.50	0.97	1.00	1.97	
	(c) Consultant/Architect Fees (directly attributable to project)	1.00	-	-	-	
	(d) Any other (specify)	-	-	-	-	
	TOTAL OF FEES PAID	2.00	1.22	1.00	2.22	
3A	Cost of Construction and Development					
	(a) Cost of services (water, electricity to construction site) , Site Overheads;	92.00	225.31	14.84	240.15	
	(b) Depreciation cost of machinery and equipment purchased, or hired and	-			-	
	(c) Cost of materials actually purchased;	480.00	236.45	-	236.45	
	(d) Cost of Salary and Wages (excluding cost of salaries of employees of the	320.00	-	-	-	
	Total of Construction and Development Cost (sum of (a) to (d) of 3A)	892.00	461.76	14.84	476.60	

Form-REG-3 GAGAN AGARWAL & ASSOCIATES CHARTERED ACCOUNTANT 258 Infront of Sales Tax Office Civil Lines Jhansi Mob No 7080815076 Email - gaganca2810@gmail.com					
3B	Cost of Construction and Development incurred (the amount as reported in Row 4 of the latest Engineer's Certificate i.e. REG-2)	892.00	461.76	14.84	476.60
3C	Total Construction and Development Cost (Lower of 3A and 3B.)	892.00	461.76	14.84	476.60
3D	Interest on loan/ borrowing (Other than Penal Interest and Penalties etc.) provided such loan/ borrowing has been utilised for construction of this project: a) paid to Financial Institution , Scheduled Banks , NBFC and b) paid on Unsecured Loan(s)- this interest amount will be restricted at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)"	-	15.98	1.36	17.34
3E	TOTAL CONSTRUCTION AND DEVELOPMENT COST (S No. 3C + S No. 3D)	892.00	477.74	16.20	493.94
4	TOTAL COST OF PROJECT				
4A	- For Project Estimation Purpose (S No. 1A + S No. 2 + S No. 3E)	947	537.12	17.36	554.48
4B	- For % completion of the project and withdrawal purpose (S No. 1B + S No. 2 + S No. 3E)	947.00	537.12	17.36	554.48
5	Percentage completion of Construction & Development Work completed as per latest REG-2 i.e. (Amount in Row 4 of REG-2 / Amount in Row 3 of REG-2) x100	58.51 %			
6	Percentage completion of the Project (Proportionate cost incurred on the project to the total estimated cost) (Col.6 of S No. 4B / Col.3 of S No. 4B)	58.55 %			
7	Total amount received from allottees till date since Inception of the Project	100.00			
8	70% Amount to be deposited in Separate Account (70%*S No. 7)	70.00			
9	Loan sanctioned for the project till date (secured and unsecured both)	300.00			
10	Loan disbursed for the project till date (secured and unsecured both)	567.23			
11	Interest on deposits (flexi facility) credited to the Separate account	0.00			
12	Total amount to be credited in the Separate Account till date (S No. 8 + S No. 10 + S No. 11)	637.23			
13	Cumulative Amount that can be withdrawn from Separate a/c, i.e.	72.52			
14	70% of the principal amount refunded on account of cancellation of unit (provided 70% of the amount collected was deposited to the Separate Account earlier). (The CA will necessarily ensure that units stand cancelled and if the 70% of the principal amount is to be refunded, the details shall be given in Part B of this Certificate)	0.00			
15	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the Separate Account & the amount already withdrawn towards amount refunded to the allottee(s) towards cancellation of unit(s))	335.42			
16	Computed Balance in Separate A/c as on date: (S No. 12 - S No. 15)	301.81			
17	Actual Balance available in Separate A/c as on date	0.00			
18	Difference between the computed balance and actual balance in Separate A/c (S No. 16 - S No. 17) Should be Nil	301.81			
19	Eligibility for withdrawal (i.e. the amount that can be withdrawn) from the Separate A/c (Minimum of S No. 17 and (S No. 13 + S No. 14 - S No. 15))	0.00			
20	Amount to be directly paid to the vendors/ billers/ contractors/ Allottees (in case of refund as per S No. 15 above) as per Part B of this certificate				
21	Amount that can be finally transferred to the Transaction account (S No. 19 - S No. 20)	0.00			
This certificate is being issued on specific request of M/s Shri Harjeet Singh Chawla for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.					

Note: Based on the information provided by the promoter, I/We certify that the land parcel for this project has not been mortgaged in any other project or for any other type of loans/borrowings.

For and behalf of

Gagan Agarwal & Associates
FRN No. 02996



CA Gagan Agarwal

M No. 433608

UDIN:-26433608BTFQEA5688

Email: gaganca2810@gmail.com

Mobile No.:-7080815076

GAGAN AGARWAL & ASSOCIATES

CHARTERED ACCOUNTANT

258 Infront of Sales Tax Office Civil Lines Jhansi
Mob No 7080815076 Email - gaganca2810@gmail.com

No1/2026

Date:-08.07.2026

Information as on 30.06.2026

Subject: Certificate of amount incurred on M/s Pitambra Avenue for Construction of work of Villa/Building(s) on 21 Villas of the 1st phase of the project situated on khasra No./Plot No. 2046,2047,2048,2049,2050, karnal ka banglow demarcated by its boundaries(latitude and longitude of end points to the North,25.47'55"N, 78.56'.92" to the South 25.47'.46"N,78.56'62"E to the East 25.47'45"N, 78.56'85"E to the West 25.47'45"N, 78.56'85"E of Village Mauza, outside Unnao Gate Tehsil Jhansi, Competent Authority/Development Authority, Jhansi Development Authority (JDA) District Jhansi , PIN 284003, admeasuring 2735 sq. meter area, being developed by Harjeet Singh Chawla (Pitambra Avenue) having RERA REGISTRATION NO. - UPREREPRJ311682

PART-B

I/ We also certify that:

Out of the amount reported in **Column 6 of S No. 4B** above:

- (a) Rs. 554.48 Lacs has been actually spent on the land, construction and development of the project and has not been spent on any item other than the purpose given in Section 4(2)(I)(d) and is, therefore, admissible for withdrawal from the Separate Account.
Rs. 58.31 Lacs is the amount for which bills/ invoices from the biller/ vendor/ contractor have been received for the work already rendered by them for the land,
- (b) construction and development work of this project and being due for payment are, therefore, admissible for payment from the Separate Account directly to the biller/ vendor/ contractor in their bank account as per the list given below.
- (c) Rs. 0 Lacs is the amount pertaining to the refund to be made to the Allottees where allotted units have been cancelled in compliance of U.P. RERA orders for refund to the concerned allottee or for the reason of default by the concerned allottee as per the Agreement For Sale entered into with that allottee.

(in Rs)

S No.	Name of the vendor/ contractor/ Allottee	Amount due	Amount due towards (detail of work)	Bank Name	IFSC	Bank Account No.
1	Anubhav Enterprises	15,980.00	Materials			
2	Garg Glass House	8,000.00	Materials			
3	Hari Om Granite	199,626.00	Materials			
4	Harshita Construction	678,217.00	Materials			
5	Parshuram Sanitory	26,668.00	Materials			
6	Pitambra Bricks	802,730.00	Materials			
7	Prasanna Traders	25,400.00	Materials			
8	Quatation Vinanyak	1,834,900.00	Materials			
9	Radhika Plastic Udyog	252,756.00	Materials			
10	RA Enterprises	2,025.00	Materials			
11	RinRInkesh Prajapati	464,296.00	Labour Work			
12	Subhga Enterprises	194,759.00	Materials			
13	Other	1,326,054.00	Materials			
14						
15						
16						
17						
18						
19						
20						
21						
22						
23						
24						
Total		5,831,411.00				

This certificate is being issued on specific request of M/s Shri Harjeet Singh Chawla for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

For and behalf of

Gagan Agarwal & Associates

FRN No. 0299692



CA Gagan Agarwal

M No. 433608

UDIN:-26433608BTFQEA5688

Email:gaganca2810@gmail.com

Mobile No.7080815076