

G. S. Mathur & Co.
Chartered Accountants
A-160, Defence Colony, New Delhi-110 024
Tel. : 41554880, 41554881, 24331503 • Fax : 24331502
E-Mail : office@gsmco.net.in / gsmco.gsmco@gmail.com

Form -5			
CHARTERED ACCOUNTANT'S CERTIFICATE			
(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)			
Information as on 31.12.2024			
Certification work Assigned vide letter No. CA Certification GLL/01/25			Dated :-10-12-2025
We have verified the books accounts, documents of M/s Golf Lake LLP and certify that the total amount incurred for the Construction of Group Housing project "Trecento Residences-A"/Condominium Apartments, Type-IV, Sun Court, B-6a, (CT-4/Tower-A), Jaypee Greens (A Division of Jaiprakash Associates Limited), at Golf Course Land-1, Surajpur-Kasna Road, Sector-19 & 25, Greater Noida, Gautam Budh Nagar (U.P.), Demarcated by its boundaries Latitude : 28°27'42.57"N & Longitude : 77°31'20.54E of Tehsil Dadri, Competent/ Development Authority GNIDA, Greater Noida, Gautam Budh Nagar (U.P.), PIN: 201306 admeasuring 5128.00 sq.mts. area being developed by M/s Golf Lake LLP. having RERA Registration No UPRERAPRJ283531 , Designated A/C No. 739105000715 Bank Name: ICICI BANK LTD			
		Rs.in Lacs	Rs. In Lacs
S.No.	Particulars	Total Cost Estimated	Amount incurred till 31.12.2024
1	2	3	4
1	Land Cost (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if any; (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above); (e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority.	3,407.83	3407.83
	SUB TOTAL LAND COST (in Rs.)	3,407.83	3,407.83

S.No.	Particulars	Total Cost Estimated	Amount incurred till 31.12.2024
1	2	3	4
2	Project Clearance Fees (a) Fees paid to RERA (b) Fees paid to Local Authority (c) Consultant/Architect Fees (directly attributable to project) (d) Any other (specify)	500.00	324.14
	SUB TOTAL FEES PAID (in Rs.)	500.00	324.14
3A	Cost of Development And construction (a) Cost of services (water, electricity to construction site) , Site Overheads; (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); (c) Cost of material actually purchased including Advances Paid; (d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	13,340.00	5489.21

	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	13340.00	5489.21
3B	Cost of construction incurred (As Certified by Project Engineer)	-	5489.21
3C	Total Construction Cost (Lower of 3A and 3B.)	-	5489.21
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	2,000.00	878.16
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	15340.00	6367.37
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	19,247.83	10099.35
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	41.15%	
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4)%	52.47%	
7	Total amount received from allottees till date since Inception of the Project (in Rs.) *(642.74 Lacs on account of GST not included in amoun received mentioned)	16673.56	
8	70% Amount to be deposited in Designated Account (0.7*Row 7)	11671.49	
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)	10099.35	
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)	9665.60	
11	Balance available in Designated A/c. (In Current Account Rs. 630.90 Lacs and FDR Rs. 1375 Lacs)	2,005.89	
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)	433.75	

This certificate is being issued on specific request of M/s Golf Lake LLP. for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

G.S. Mathur & Co.

Chartered Accountants

FRN 008744N

Abhishek Chandna

Partner

Member Ship No. 444331

UDIN: 25444331BMHWJO5454

Date: 13.01.2025

Place: New Delhi