

ENGINEER'S CERTIFICATE

Date: 06.07.26

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of ___one___ No. of Building(s)/_X___Block(s) of the ___X___
 I, Naveen Kumar Singh have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion
This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s DESIGNER'S WING represented by Shri Sunil Kumar Srivastava as L.S. / Architect ;
- (ii) M/s NIRMAN represented by Shri Naveen Kumar Singh as Structural Consultant
- (iii) M/s DESIGNER'S WING represented by Shri Kuldeep Gupta as MEP Consultant
- (iv) Shri Shivam Srivastava as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s)

3. We estimate the Total Cost for completion of the project under reference as Rs. 3377.04 Lacs (Total of S.No. 1 in Tables A

4. The estimated actual cost incurred till date 06.07.26 is calculated at Rs. 1925.0 Lacs (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 1452.04 Lacs (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 06.07.26 date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number _____ or called _____

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs 3089.68 Lacs
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs 1925.00 Lacs
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	62.30%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs 1164.68 Lacs
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items) ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B

Internal & External Development works and common amenities
 (To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and	Rs 287.36 Lacs
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs 0
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs 287.36 Lacs
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items) (Row 2 + Row 5) / (Row 1 + Row 5) *100)	%
(Enclose separate sheet for the cost calculations)		

Signature of Engineer

Name

Naveen Kumar Singh

Address

C-777 Indira Nagar Lucknow

Aadhar No.

761107732702, Naveen Kumar Singh

PAN No.

BERPS3850J (Civil), M.Tech (Structure), M.S., M.I.E., M.I.R.C.

☐ STRUCTURAL ENGINEERS,
☐ WATER PROOFING

☐ SOIL & MATERIAL TESTING
☐ WATER TESTING