

261, opposite Imperial Chat - Dharamshala Mohalla, Sadar Bazar, Jhansi, UP-284001
Ph. 72754-80772, Email – Prakhars95@gmail.com

Form-REG-3

Information as on 31-03-2025			
Certification work Assigned vide letter No- 04/RERA/2024-25			
		Dated :- 30-05-2025	
Subject: Certificate of amount incurred on Ganesh Enclave phase 04 (A Unit of M/s. Green garden Homes LLP) for Construction of Block/Building(s) situated on Khasra no./Plot No.227,229,231,232,235M,237M,238,239, demarcated by its boundaries 25.482647, 78.600981 to the north , 25.482029, 78.600900 to the south 25.482340, 78.6700707 to the east 25.482318, 78.601231 to the west of village MARI, Tehsil JHANSI, JHANSI DEVELOPMENT AUTHORITY, Distict JHANSI PIN 284128 admeasuring 29890 sq. meter area, being developed by M/s GREN GARDENS HOMES LLP having RERA Registration No UPRERAPRJ420425 Designated A/C No. 531100210001237 of Punjab National Bank			
		Rs.in lacs	Rs. In lacs
S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
1	Land (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if any; (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above); (e) Interest (Other than Penal Interest , Penalties etc) paid to FI , Scheduled Banks , NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to ,Competent Authority.	305.470	305.470
	SUB TOTAL LAND COST (in Rs.)	305.470	305.470

261, opposite Imperial Chat - Dharamshala Mohalla, Sadar Bazar, Jhansi, UP-284001
Ph. 72754-80772, Email – Prakhars95@gmail.com

S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
2	Project Clearance Fees (a) Fees paid to RERA (b) Fees paid to Local Authority (c) Consultant/Architect Fees (directly attributable to project) (d) Any other (specify)	282.590	292.000
	SUB TOTAL FEES PAID (in Rs.)	282.590	292.000
3A	Cost of Development And construction (a) Cost of services (water, electricity to construction site) , Site Overheads; (b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project); (c) Cost of material actually purchased; (d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	3947.000	3126.890
	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	3947.000	3126.890
3B	Cost of construction incurred (As Certified by Project Engineer)	3947.000	3126.890
3C	Total Construction Cost (Lower of 3A and 3B.)	3947.000	3126.890
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Institution , Scheduled Banks , NBFC and Unsecured Loan at "SBI-MCLR" on money borrowed for construction)	0.000	0.000
3	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C +3D)	3947.000	3126.890
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	4535.060	3724.360
5	Percentage completion of Construction Work completed (as per Project Engineer, Architect's Certificate)	79.22%	
6	Percentage completion of Total project (Proportionate cost incurred on the project to the total estimated cost) (Col.4 of row 4 / Col.3 of row 4) %	82.12%	
7	Total amount received from allottees till date since Inception of the Project (in Rs.)		3530.790

261, opposite Imperial Chat - Dharamshala Mohalla, Sadar Bazar, Jhansi, UP-284001
Ph. 72754-80772, Email – Prakhars95@gmail.com

8	70% Amount to be deposited in Designated Account (0.7*Row 7)	2471.553
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)	3724.360
10	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the designated Account)	3157.750
11	Balance available in Designated A/c.	58.03
12	Amount that can be withdrawn from the designated Bank A/C under this certificate (Row 9 – Row 10)	566.610

This certificate is being issued on specific request of M/s GREN GARDENS HOMES LLP for UP RERA compliance. The certification is based on the information and records produced before me and is true to the best of my knowledge and belief.



Prakhar Singhal

Signature of Chartered Accountant with seal
CA Prakharsinghal
M. No. 448342
UDIN No.- 25448342BMIUVL7128