

ENGINEER'S CERTIFICATE

Date:- 10/04/21

To,

M/S JRS Conbuild Pvt.Ltd

GH-01A/1, Sector-16

Greater Noida (West)

Subject : Certificate of Percentage of Completion of Construction Work of 2 No. of Buildings and Commercial of the SKA Divya Towers of the Project UPRERA Registration Number- UPRERAPRJ658704 situated at GH-01A/1, Sector-16, Greater Noida, U.P having 13500 sq.mts. area being developed by M/S JRS Conbuild Pvt.Ltd.

1. I Raj Kumar Sharma have undertaken assignment as Chartered Engineer certifying Percentage of Completion of Construction Work of the Orchid, Tulip & Commercial Tower of Project- SKA Divya Towers, situated on GH-01A/1, Sector-16, Greaterter Noida, U.P admeasuring 13500 Sq.mt area being developed by M/S JRS Conbuild Pvt Ltd.

1. (i) M/S A Plus Design Associates as Architect.
- F (ii) M/s Optimum Design Pvt Ltd as Structural
- o Consultant
- I (iii) M/s Consummate Engineering Services Pvt. Ltd as
- l MEP Consultant
- o
- w (iv) Mr. Saurabh Gupta as Site Supervisor
- i
- n
- g
- t
- e
- c
- h
- n
- i
- p
- r
- o


10/4/2021
RAJ KUMAR SHARMA
A MIE (I) CIVIL ENGG.
CHARTED ENGINEER (INDIA)
AM 093215-1

2. I estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. 141.00 crs (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the Greater Noida Industrial Development Authority (GNIDA)

3. The Estimated Cost Incurred till date is calculated at Rs 14.90 Crs. The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

4. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from Greater Noida Industrial Development Authority (planning Authority) is estimated at Rs. 126.10 Crs.

5. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below :

SUMMARY OF COST

S.No.	Particulars	Amounts (Rs in CRS)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	141.00
2	Cost incurred as on (based on the actual cost incurred as per records)	14.90
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	10.50%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	126.10
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	10.50%
(Enclose separate sheet for the cost calculations)		


 RAJ KUMAR SHARMA
 A MIE (I) CIVIL ENGG.
 CHARTED ENGINEER (INDIA)
 AM 093215-1

TABLE-A-1


TOWER-ORCHID

S.No.	Particulars	Amounts (Rs in CRS)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	69.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	9.40
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	10.15%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	59.60
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	13.62%

TABLE-A-2

TOWER-TULIP

S.No.	Particulars	Amounts (Rs in CRS)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	69.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	3.40
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	4.92%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	65.60
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	4.92%


10/4/2021
RAJ KUMAR SHARMA
A MIE (I) CIVIL ENGG.
CHARTED ENGINEER (INDIA)
AM 093215-1

TOWER--- Commercial

S.No.	Particulars	Amounts (Rs in CRS)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	3.00
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	2.10
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	70.00%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	0.90
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	70.00%


10/4/2021
RAJ KUMAR SHARMA
A MIE (I) CIVIL ENGG.
CHARTED ENGINEER (INDIA)
AM 093215-1