

AYUSH SINGH
(BE CIVIL) BTECH/2014090272
H.No- 48C, Indiranagar, Rasoolpour, Post- Shiv Puri New Colony, Gorakhpur-273016
ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No.01

Date: 03-06-2026

Information as on 03-06-2026

Subject: Certificate of Amount Incurred for Construction and Development of the Project " CENTRAL TOWER " Project Registration No UPRERAPRJ676964/04/2024" situate in Khasra no 101,Chawani Tappa Kasba Paragana, haveli, Tehsil:Sadar, Dist: Gorakhpur (Uttar Pradesh)-273003 demarcated by its boundaries (latitude26.7535575 and longitude 83.3744207) Comptent Authority/Development Authority Gorakhpur, District Gorakhpur, PIN 273001, admeasuring 2033.00 sq. meter area, being developed by HPGK Infra Pvt Ltd (Formerly Known as Superlative Marketing Pvt Ltd having RERA Registration No.UPRERAPRM18652.

I/We **Ayush Singh** have undertaken assignment as Project Engineer for certifying the amount incurred for the work done on the project " " CENTRAL TOWER " Project Registration No UPRERAPRJ676964/04/2024" situate in Khasra no 101,Chawani Tappa Kasba Paragana, haveli, Tehsil:Sadar, Dist: Gorakhpur (Uttar Pradesh)-273003 demarcated by its boundaries (latitude26.7535575 and longitude 83.3744207) Comptent Authority/Development Authority Gorakhpur, District Gorakhpur, PIN 273001, admeasuring 2033.00 sq. meter area, being developed by HPGK Infra Pvt Ltd (Formerly Known as Superlative Marketing Pvt Ltd having RERA Registration No.UPRERAPRM18652.

1. Following technical professionals are appointed by Promoter: -

- (i) Shri Ashish Srivastava as Architect ;
- (ii) Shri Satyanam Sharan as Structural Consultant
- (iii) Shri ———— as MEP Consultant
- (iv) Shri Ayush Singh Project Engineer

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Plotted Development/ Building(s)/Wing(s)/ Block(s)/Tower(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us is given in following Table A and Table B:

(in Rs Lac)

Table - A1

Building/Wing/ Block /Tower Number or Name		Tower 02					
1	2	3	4	5	6	7	8
S.No	Task / Activity	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 /Column No. 3)
1	Excavation	212.55	212.55	100%	212.55	212.55	100%
2	Total Number of Basement and Plinth	195.89	195.89	100%	195.89	195.89	100%
3	Total Number of Podiums	NA	NA	NA	NA	NA	NA
4	Stilt Floor	162.98	162.98	100%	162.98	162.98	100%
5	Total Number of Slabs of Super Structure	75.22	75.22	100%	75.22	75.22	100%
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	149.25	129.25	75%	111.94	111.94	75%
7	Sanitary Fittings within the Flat/Premises,	139.94	39.94	50%	69.97	39.94	29%
8	Electrical Fitting within the Flat/Premises	133.44	53.44	50%	66.72	53.44	40%
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	98.63	78.63	0%	0.00	0.00	0%
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	96.96	47.96	75%	72.72	47.96	49%
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CRP NOC, Electrical Pittings to Common Areas, Electrical and Mechanical Equipment etc.	53.43	-	0%	0.00	0.00	0%

12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate,Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	57.33	-	0%	0.00	0.00	0%
TOTAL		1,375.63	995.87		968.00	899.93	68%

Table - B Cost incurred on Internal and external development works (common facilities) in respect of the entire registered project (in Rs Lac)							
1	2	3	4	5	6	7	8
S.No	Internal/External Development Work (Common Facilities)	Total Estimated Cost	Amount incurred till now	% of work done as per latest REG-1	Expenditure computed as per REG-1 (Column 3 x Column 5)	Admissible expenditure (Lower of Column 4 and Column 6)	Value of Work done in Percentage as per Admissible expenditure (Column No. 7 / Column No. 3)
1	Internal Roads & Footpaths	52.33	32.89	0%	0.00	0.00	0%
2	Water Supply / Drinking Water Facilities	26.14	12.67	0%	0.00	0.00	0%
3	Sewerage (chamber, lines, Septic Tank, STP)	22.52	14.52	0%	0.00	0.00	0%
4	Storm Water Drain	27.89	17.89	0%	0.00	0.00	0%
5	Landscaping & Tree Planting	17.73	6.61	0%	0.00	0.00	0%
6	Street Lighting	23.05	13.45	0%	0.00	0.00	0%
7	Community Buildings	NA	NA	N/A	NA	NA	NA
8	Treatment & Disposal of Sewage and Sullage water / STP	31.75	15.64	0%	0.00	0.00	0%
9	Solid Waste Management & Disposal	32.91	17.91	0%	0.00	0.00	0%
10	Water Conservation, Rainwater Harvesting	40.23	17.23	0%	0.00	0.00	0%
11	Energy Management/Use of Renewable Energy	36.64	23.64	0%	0.00	0.00	0%
12	Fire Protection and Fire Safety Requirements	42.53	19.53	0%	0.00	0.00	0%
13	Electrical Sub Station, Control Panel & Meter Room	41.40	27.40	0%	0.00	0.00	0%
14	Receiving Station	45.58	14.67	0%	0.00	0.00	0%
15	Plan of Development Works	43.11	17.11	0%	0.00	0.00	0%
16	Emergency Evacuation Services	43.34	26.21	0%	0.00	0.24	1%
17	Common Facilities in Basement	NA	NA	N/A	NA	NA	NA
18	Others, if any (Boundary wall, etc)	176.87	176.87	100%	176.87	176.87	100%
	TOTAL	704.00	454.23		176.87	177.11	25%
	TOTAL of (Table A + Table B)	2,079.63	1,450.11		1,144.87	1,077.04	52%

3. We estimate the Total Cost for completion of the project under reference as Rs. 2079.63 lacs (Total of column no. 3 in Table A and Table B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupancy certificate/completion certificate for the Project from the concerned Competent/ Development Authority under whose jurisdiction the mentioned project is being developed.

4. The admissible expenditure till 03-06-2026 is Rs. 1077.04 Lakhs (Total of column no. 7 in Table A and Table B).

5. Based on Site Inspection and estimated cost calculation, with respect to each of the Plots/Building/Wing/ Block /Tower and allied works of the aforesaid Real Estate Project, I/ We certify as follows -

5.1) As on the date of this certificate, the Percentage of Admissible Cost Incurred for each of the Buildings/Wings/Blocks/Towers of the Real Estate Project is as per Table-A

5.2) As on the date of this certificate, the Percentage of Admissible Cost Incurred with respect to each of the activities which are common to overall project is detailed in the Table-B.

Yours Faithfully
Signature of Engineer

Name: Ayush Singh
Address: H.no 48C Indiranagar, Rasoolpour, Post Shiv Pan new colony,
Gorakhpur-273016
Aadhar No.: 497084956154
PAN No.: DJQPS1837F
(License No - : BTECH/2014090272 of Authority.....)

AYUSH SINGH
(BE CIVIL)
BTECH/2014090272