

CHARTERED ACCOUNTANT'S CERTIFICATE (202 25/10)

(FOR THE PURPOSE OF WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT OF PROJECT)

Information as on 31/12/2024			
Certification work Assigned vide letter No.CGEWHO/Rera/GN2 Dated :- 22/01/2024			
Subject: Certificate of amount incurred on Project Name : GROUP HOUSING CGEWHO PHASE-II for Construction of 6 Towers situated on Plot No : 7, Builders Area, Sector P 4 , demarcated by its boundaries latitude and longitude of the end-points 28 26 43 N and 77 31 3E Development Authority : GNIDA , District : Gautam Budha Nagar , PIN : 201308 , admeasuring Area : 28049.73 sq. meter , being developed by Central Government Employees Welfare Housing Organisation (Autonomous body, Government of India) having RERA Registration No. UPRERAPRJ674438/02/2024 , Designated A/C No. 120026978392 Bank Name Canara Bank , Sector 18 , Noida Morna Branch			
		Rs.in lacs	Rs. In lacs
S.No.	Particulars	Total Cost Estimated	Amount incurred (actual out-flow) till now
1	2	3	4
1	Land Cost (a) Acquisition cost of land (purchase or through agreement with land owner) and legal costs on land transaction; (b) Amount payable to obtain development rights, additional FAR and any other incentive under Local Authority or State Government or any Statutory Authority, if any; (c) Acquisition cost of TDR (Transfer of Development Rights), if any; (d) Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above); (e) Interest (Other than Penal Interest, Penalties etc) paid to FI, Scheduled Banks, NBFC and "Unsecured Loan at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR)" on money borrowed for purchase of land and also to Competent Authority.	2,553.26	2612.75
	SUB TOTAL LAND COST (in Rs.)	2,553.26	2612.75

Page 1 of 2



S. No.	Particulars	Total Cost Estimated	Amount Incurred (actual out-flow) till now
1	2	3	4
2	Project Clearance Fees		4.70
	(a) Fees paid to RERA	211.68	
	(b) Fees paid to Local Authority		105.71
	(c) Consultant Architect Fees (directly attributable to project)	183.59	49.09
	(d) Any other (specify): Auxiliary work		
	SUB TOTAL FEES PAID (in Rs.)	395.27	159.50
3	Cost of Development And construction		
	(a) Cost of services (water, electricity to construction site), Site Overheads;		
	(b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project);	37,299.97	6,983.68
	(c) Cost of material actually purchased;		
	(d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project).		
3A	Sub Total of Construction Cost (in Rs.) (sum of (a) to (d) of Row 3a)	37,299.97	6,983.68
	Cost of construction incurred (As Certified by Project Engineer)		7,899.66
3B			
	Total Construction Cost (Lower of 3A and 3B.)	37,299.97	6,983.68
3C			
3D	Interest (Other than Penal Interest and Penalties etc.) paid to Financial Inst	-	
	TOTAL DEVELOPMENT AND CONSTRUCTION COST (Row 3C + 3D)	37,299.97	6,983.68
3			
4	TOTAL COST OF PROJECT (Row 1+ Row 2+ Row 3)	40,248.50	9,755.93
5	Percentage completion of Construction Work completed (as per Project Eng		
6	Percentage completion of Total project (Proportionate cost incurred on the	24.24%	
7	Total amount received from allottees till date since Inception of the Project	10220.16	
8	70% Amount to be deposited in Designated Account (0.7*Row 7)	7154.11	
9	Cummulative Amount that can be withdrawn from Designated a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of Row 4 * row 6)	9755.93	
10	Amount actually withdrawn till date since inception of the project (This st	6868.61	
11	Balance available in Designated A/c.	285.50	
12	Amount that can be withdrawn from the designated Bank A/C under this ce	2887.32	

9755.93
9,755.93

This certificate is being issued on specific request of M/s Central Government Employees Welfare Housing Organisation (Autonomous body, Government of India) for UP RERA compliance. The certification is based on the information and records produced before me and is true to the best of my knowledge and belief.

For GUPTA KUCHHAL & CO.
Chartered Accountants
FRN 008316N

CA AJAY KUMAR GUPTA
(Partner)

MSN 026961

UDIN : 25086961BMLHEE4858

Date : 15-Jan-25

