

# SLIP-TEC

Engineers, Architecture & project Manager  
E-mail: [sliptec95@gmail.com](mailto:sliptec95@gmail.com)  
Mob. 8076601965  
GST NO: 09AEHFS0854B1Z5

Basement, C-39, Sector-15  
Vasundhara Ghaziabad  
UP India-201012

FORM-R

## ENGINEER'S CERTIFICATE FOR PROJECT ELITE X

Date: 07.03.2026

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of 6 Nos.(Tower-A,B,C,D,F,G) & 1 COMMERCIAL of Blocks of the Project UPRERA Registration Number:UPRERAPRJ916631/02/2024 situated on the Plot no.GH-03A,Sec-10,Greater Noida Demarcated by its boundaries (latitude: N28° 34' 17.8087",and longitude: E77° 28' 58.7224" of the end points) of Competent/ Development authority Greater Noida District: Gautam Buddha Nagar PIN:201301 admeasuring 22000 sq.mts. area being developed by M/s Golfgreen Mansions Pvt. Ltd

I Anil Kumar Bansal have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the Tower of the Project, situated on the Plot no: GH-03A,Sec-10,Greater Noida, competent/ development authority: Greater Noida ,District Gautam Buddha Nagar PIN 201301 admeasuring 22000 sq.mts. area being developed by M/s Golfgreen Mansions Pvt. Ltd

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s Confluence Consultancy Service as Architect
- (ii) M/s Anil Kumar Bansal as Structural Consultant
- (iii) M/s Anurag Havellia as MEP Consultant
- (iv) Mr. Maqsood Ahmad as Site Engineer

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs.31937.43 Lac. (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 31.03.26 is calculated at Rs.8942.00 Lac. (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 22995.43 Lac. (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on 12.12.28 date is as given in Tables A and B below :

*Anil Kumar Bansal*



Specialist in:

Designing & Planning of Industrial Structures, Multi Storied Commercial and Residential Buildings

# SLIP-TEC

Engineers, Architecture & project Manager  
E-mail: [sliptec95@gmail.com](mailto:sliptec95@gmail.com)  
Mob. 8076601965  
GST NO: 09AEHFS0854B1Z5

Basement, C-39, Sector-15  
Vasundhara Ghaziabad  
UP India-201012

**Table A**

Building called ELITE X

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

| S.No.                                                                               | Particulars                                                                                                                                  | Rs. In Lacs. |
|-------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------|--------------|
| 1                                                                                   | Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost) | 23953.07     |
| 2                                                                                   | Cost incurred as on Date (Based on the actual cost incurred as per records)                                                                  | 8642.00      |
| 3                                                                                   | Value of Work done in Percentage (as Percentage of the estimated cost ) (Row 2 / Row 1) *100)                                                | 36.08%       |
| 4                                                                                   | Balance Cost to be incurred (Based on Estimated Cost) (1-2)                                                                                  | 15311.07     |
| 5                                                                                   | Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)                                                     | 0            |
| 6                                                                                   | Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( ( Row 2 + Row 5) / ( Row 1 + Row 5) *100 )            | 36.08%       |
| (Enclose separate sheets for the cost calculations for each unit/building or tower) |                                                                                                                                              |              |

**TABLE B**

Internal & External Development works and common amenities

(To be prepared for the entire registered phase of the Real Estate Project)

| S.No.                                              | Particulars                                                                                                                                                                                                           | Rs. In Lacs. |
|----------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|
| 1                                                  | Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost). | 7984.36      |
| 2                                                  | Cost incurred as on (based on the actual cost incurred as per records)                                                                                                                                                | 300.00       |
| 3                                                  | Work done in Percentage (as Percentage of the estimated cost ) ( Row 2 / Row 1 ) *100 )                                                                                                                               | 3.76%        |
| 4                                                  | Balance Cost to be Incurred (Based on Estimated Cost) (1-2)                                                                                                                                                           | 7684.36      |
| 5                                                  | Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)                                                                                                                              | 0            |
| 6                                                  | Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ( (Row 2 + Row 5) / (Row 1 + Row 5) *100 )                                                                                       | 3.76%        |
| (Enclose separate sheet for the cost calculations) |                                                                                                                                                                                                                       |              |

Signature of Engineer

Name: Anil Kumar Bansal  
Address C-62, Vivek Vihar, Delhi  
Aadhar No. 976023817621  
PAN No. AAAPB3413E



*Anil Kumar Bansal*

Specialist in:

Designing & Planning of Industrial Structures, Multi Storied Commercial and Residential Buildings