



BRAJ INFRA ENGINEERS PVT. LTD.

(CONSULTING STRUCTURAL ENGINEERS)

A-64, VAIBHAV, SUNCITY VISTAAR, BAREILLY

email-erbrajpal@yahoo.co.in

9219595384 (M)

ER. BRAJPAL SINGH

IIT ROORKEE

FORM-R

ENGINEER'S CERTIFICATE (On Letter Head)

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject Certificate of Percentage of Completion of Construction Work of ONE(1) No. of Building(s)/of the FINAL Phase of the Project HORIZON NAVJEEVAN [UPRERAPRJ9493] situated on the Khasra No1,2,4 OF VILLAGE KARELI, BAREILLY KHET 281 OF VILLAGE KARGAINA BAREILLY AT KHET NO. 313,314,315,320 OF VILLAGE BEHTI DEH JAGEER, BAREILLY Demarcated by its boundaries (latitude and longitude of the end points) 28D19M2141S(N), 79D23M20.94S(E), North 28D19M14.43S(N) 79D23M18.00S(E) to the South 28D19M19.81S(N) , 79D23M23.00S(E) to the East 28D19M16.32S(N), 79D23M16.25S(E) to the West of village KARGAINA, BAREILLY Competent/ Development authority BAREILLY DEVELOPMENT AUTHORITY, BAREILLY PIN 243001 admeasuring 15225 sq.mts. PLOT AREA & 28589.06 SQMT. COVD. area being developed by M/s HORIZON DWELLINGS PVT. LTD.

I Er. Braj Pal Singh have undertaken assignment as PROJECT ENGINEER for certifying Percentage of Completion Work of the ONE(1) No. of Building(s)/of the FINAL Phase of the Project HORIZON NAVJEEVAN [UPRERAPRJ9493] situated on the Khasra No1,2,4 OF VILLAGE KARELI, BAREILLY KHET 281 OF VILLAGE KARGAINA BAREILLY AT KHET NO. 313,314,315,320 OF VILLAGE BEHTI DEH JAGEER, BAREILLY competent/ development BAREILLY DEVELOPMENT AUTHORITY, BAREILLY PIN 243001 admeasuring 15225 sq.mts. PLOT AREA & 28589.06 SQMT. COVD. area being developed by M/s HORIZON DWELLINGS PVT. LTD.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri/Smt_Ar. ANUPAM SAXENA___ as Architect
- (ii) M/s/Shri/Smt_Er. OMKAR VERMA___ as Structural Consultant
- (iii) M/s/Shri/Smt_RAJESH___ as MEP Consultant
- (iv) M/s/Shri/Smt_MOHIT SAXENA___ as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 52 CRORE_ (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date_30--9-2020 is calculated at Rs._37.63 CRORE Rounded off(Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 14.37 CRORE (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 30-9-2020 date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number or called_HORIZON NAVJEEVAN

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority (based on the original Estimated cost)	Rs 47.00Cr
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs 37.63
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	80.15%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs 9.37 Cr.
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	N/A
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items	80.15%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B

Internal & External Development works and common amenities

(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and	Rs 5.00 Cr.
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs 00.00
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0.00%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs 5.00 Cr.
5	Cost Incurred on Additional/ Extra Items not Included In the Estimated Cost (Annexure A)	NA
6	Work done In percentage (as Percentage of Estimated Cost plus additional/Extra items	0.00%
(Enclose separate sheet for the cost calculations)		

Signature of Engineer  **Er. BRAJ PAL SINGH**
 Name **BRAJ PAL SINGH** (Chartered Engineer)
 Address **A-64,VAIBHAV, SUNCITY VISTAAR, BAREILLY** Reg.No. Eng.98/8, A-64, Vaibhav
 Aadhar No. **650358020003** Suncity Vistar, Bareilly
 PAN No. **AKYPS2924D**