

RAKESH KOHLI

03, Vishwakarma Green Paschimpuri Road, Agra 282007

Uttar Pradesh (India)

FORM-R

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of Completion Work of the Kailash Residency Part-1 [UPRERAPRJ9592] Project, situated on the Khasra No's 185 , 186 187, 188 &199 all in Parts , Muaja Barauli Ahir, Tajganj Ward, tehsil Agra, Agra development authority District Agra, PIN 282009 admeasuring 4940 sq.mts. area being developed by M/s Indraprasth Asiyana Pvt. Limited

- 1 I Rakesh Kohli have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the Kailash Residency Part-1 [UPRERAPRJ9592] Project, situated on the Khasra No's 185 , 186 187, 188 &199 all in Parts , Muaja Barauli Ahir, Tajganj Ward, tehsil Agra, Agra development authority District Agra, PIN 282009 admeasuring 4940 sq.mts. area being developed by M/s Indraprasth Asiyana Pvt. Limited

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

(iv) M/s/Shri/Smt _____ as Site Supervisor

- 2 The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
- 3 We estimate the Total Cost for completion of the project under reference as Rs. 36.51 Lacs Approx (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.
- 4 The estimated actual cost incurred till date 31.03.2020 is calculated at Rs. 49.49 Lacs approx (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.
- 5 The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 0 (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31.03.2020 date is as given in Tables A and B below :

Table A (Not Applicable)
KAILASH RESIDECY PART-1&2

S.No.	Particulars	Amounts (Rs)
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Nil
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Nil
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	0.00%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Nil
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Nil
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	0.00%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts (Rs)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	₹ 3,651,000.00
2	Cost incurred as on (based on the actual cost incurred as per records)	₹ 3,651,000.00
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	100.00%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	₹ 0.00
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	₹ 1,298,000.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	100.00%

Signature of Engineer :

Name: Rakesh Kohli

Address : 03, Vishwakarma Green, Paschimपुरi Road, Agra-282007

Aadhar No. 8710 6774 4154

PAN No.: ACXPK7797H

RAKESH KOHLI

03, Vishwakarma Green, Paschimpuri Road, Agra 282007
Uttar Pradesh (India)

ENGINEER'S CERTIFICATE (On Letter Head)

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of "Kailash Residency Part 1 & 2" UPRERA Project ID: UPRERAPRJ9592 for Construction of situated on Khasra no. 185(Part), 186(Part), 187(Part), 188(Part) & 190(part), Mauza Barauli Ahir, Tajganj Road, Agra, Tehsil Agra, Agra Development Authority, District Agra, PIN 282009, 4940 admeasuring sq. meter area, being developed by Indrarprasth Asiyana Private Limited having RERA Registration No. UPRERAPRM18502.

I Rakesh Kohli have undertaken assignment as Project Engineer for certifying Percentage of Completion Work of the "Kailash Residency Part 1 & 2" UPRERA Project ID: UPRERAPRJ9592 for Construction of situated on Khasra no. 185(Part), 186(Part), 187(Part), 188(Part) & 190(part), Mauza Barauli Ahir, Tajganj Road, Agra, Tehsil Agra, Agra Development Authority, District Agra, PIN 282009, 4940 admeasuring sq. meter area, being developed by Indrarprasth Asiyana Private Limited having RERA Registration No. UPRERAPRM18502.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s/Shri/Smt _____ as Architect
- (ii) M/s/Shri/Smt _____ as Structural Consultant
- (iii) M/s/Shri/Smt _____ as MEP Consultant
- (iv) M/s/Shri/Smt _____ as Site Supervisor

2. The project is still ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate the Total Cost for completion of the project under reference as Rs. 36.51 Lacs Approx (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.

4. The estimated actual cost incurred till date 31.03.2018 is calculated at Rs. 7.18 Lacs Approx (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at Rs. 29.33 Lacs Approx (Total of S.No. 4 in Tables A and B).

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the 31.03.2018 date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number _____ or called _____

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
-------	-------------	---------

1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Nil
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Nil
3	Value of Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	%
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Nil
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Nil
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B
Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts (Lacs)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs 36.51 Approx
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs 7.18 Approx
3	Work done in Percentage (as Percentage of the estimated cost) (Row 2 / Row 1) *100)	19.66%
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs. 29.33 Approx
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Nil
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items ((Row 2 + Row 5) / (Row 1 + Row 5) *100)	19.66%
(Enclose separate sheet for the cost calculations)		

Signature of Engineer

Name:- Rakesh Kohli

Address:- 03, Vishwakarma Green, Paschimpuri Road, Agra-282007

Aadhar No. 8710 6774 4154

PAN No. ACXPK7797H



Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)