

ENGINEER'S CERTIFICATE

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject: Certificate of Percentage of Completion of Construction Work of 3 Blocks (SI No. A, B & C) of The Lake View Apartments of the Project [UPRERA Registration Number- UPRERAPRJ9639 situated on the Khasra No 3m of Village-Manhat, Sadar, Gorakhpur demarcated by its boundaries 26.727574, 83.389459 to the North, 26.726389, 83.389333 to the South, 26.727012, 83.389678 to the East, 26.727148, 83.389025 to the West of village Manhat, Tehsil sadar , Competent Development authority, Gorakhpur 273016 admeasuring 8392.00sq.mts. area being developed by Gorakhpur Development Authority, Gorakhpur.

I, M/s Neeraj & Associates have undertaken assignment as concern Structural Engineer of certifying Percentage of Completion Work of the Residential Building of 3 Blocks (SI No. A, B & C) of The Lake View Apartments of the Project [UPRERA Registration Number- UPRERAPRJ9639 situated on the Khasra No 3m of Village-Manhat, Sadar, Gorakhpur demarcated by its boundaries 26.727574, 83.389459 to the North, 26.726389, 83.389333 to the South, 26.727012, 83.389678 to the East, 26.727148, 83.389025 to the West of village Manhat, Tehsil sadar , Gorakhpur , competent/ development authority, Gorakhpur District, PIN 273016 admeasuring 8392.00 sq.mts. area being developed by GORAKHPUR DEVELOPMENT AUTHORITY, GORAKHPUR

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:
 - (i) M/s A core Architectural Services Pvt. Ltd. as architect
 - (ii) M/s Neeraj & Associates as Structural Consultant
 - (iii) M/s System Consultancy services as MEP Consultant
 - (iv) GDA Departmental of Site Supervisor
2. The project is ongoing. We have estimated the cost of the completion of the civil, MEP and allied works, of the Building(s) of the project. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Promoter, Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Quantity Surveyor appointed by the Promoter, and the fair assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
3. We estimate the Total Cost for completion of the project under reference as **Rs.6139.72** (Total of S.No. 1 in Tables A and B) including cost of development of common facilities. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for obtaining occupation certificate/completion certificate for the building(s) from the concerned Competent Authority under whose jurisdiction the previously mentioned project is being implemented.
4. The estimated actual cost incurred till date **30.06.2020** is calculated at **Rs.3924.79** (Total of S. No. 2 in Tables A and B). The amount of Estimated Cost Incurred is calculated based on amount of Total Estimated Cost.
5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/Completion Certificate from the Competent Authority is estimated at **Rs. 2214.74** (Total of S.No. 4 in Tables A and B).

Neeraj Gautam
B. Tech. (Hons.)
M.E. (Hons.)
M1360811/20062018

M/s Neeraj & Associates

6. I certify that the Cost of Civil, MEP and allied work for the aforesaid Project as completed on the **30.06.2020** date is as given in Tables A and B below :

Table A

Building/Wing/Tower bearing Number Sl. No-A, B, C

(To be prepared separately for each Building /Wing of the Real Estate Project/Phases. In case of more than one building, label as Table-A1, A2, A3 etc.)

S.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost)	Rs 5616.81
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	Rs 3890.00
3	Value of Work done in Percentage (as Percentage of the estimated cost) (1*100/2)	% 69.26
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	Rs 1726.81
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (1*100)/(2+5)	%
(Enclose separate sheets for the cost calculations for each unit/building or tower)		

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	Rs 522.72
2	Cost incurred as on (based on the actual cost incurred as per records)	Rs 34.79
3	Work done in Percentage (as Percentage of the estimated cost) (1*100/2)	% 6.94
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	Rs 487.93
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	Rs 0.00
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (1*100)/(2+5)	%
(Enclose separate sheet for the cost calculations)		

Neeraj Gautam
15/12/2020
Neeraj Gautam
B. Tech. (Hons.)
M.E. (Hons.)
M1360811/20062018
M/s Neeraj & Associates