



Form-REG-3					
CHARTERED ACCOUNTANT'S CERTIFICATE (On Letter Head)					
(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)					
No.- GJA/2026/019			Date:- 13.04.2026		
Information as on 31.03.2026					
Certification work Assigned vide letter No.- NIL Dated 10.04.2026					
Subject: Certificate of amount incurred on DELHI ONE TOWER B, FS HOTEL, RESI 1,2,3 AND RETAIL, RERA Registration No.- (UPRERAPRJ9759) for Acquisition and Development of land and/or Construction of 4 No.Towers situated on Plot No. C-001/A, Sector 16B, NOIDA demarcated by its boundaries (latitude and longitude of the end-points (28 5745871,77 312465) to the North, to the South, to the East to the West of NOIDA, Tehsil Gautam Buddha Nagar, Competent Authority/Development Authority New Okhla Industrial Development Authority, District Gautam Buddha Nagar, PIN 201301, admeasuring 34,696.72 Sq. Meters, being developed by Boulevard Projects Pvt. Ltd.[UPRERAPRM9075], having Separate Bank A/c No.003105046114, Boulevard Projects Pvt. Ltd. Separate Bank Account for Delhi One, Bank Name- ICICI Bank Ltd..					
PART-A					
S.No.	Particulars	Rs.in lacs Total Estimated Cost	Rs. In lacs Amount incurred till last quarter	Rs. In lacs Amount incurred during the quarter	Rs. In lacs Amount incurred till now
1	2	3	4	5	6
1	Land Cost				
	(a) Acquisition cost of land and legal costs on land transaction:				
	(a.1) For Project Estimation Purpose				
	i - In case of acquisition through Purchase, actual purchase price or the DM Circle Rate on the date of application of registration in U.P. RERA, whichever is higher.	70,919	20,883	140	20,883
	ii- In case of acquisition through Joint Development Agreement with land owner, the consideration as specified in the Joint Development Agreement or the DM Circle Rate on the date of application of registration in U.P. RERA, whichever is higher.	0	0	0	0
	iii- In case of inherited /gifted/ through will, the cost of land shall be as per the DM circle rate on the date of application of registration of project in U.P. RERA.	0	0	0	0
	TOTAL OF LAND COST - For Project Estimation Purpose	70,919	20,883	140	21024
	(a.2) For Purpose of % Completion of the project and Withdrawal from Separate Account				
	i - In case of acquisition through Purchase, the actual purchase price will be considered.	70,919	20,883	140	21,024
	ii- In case of acquisition through Joint Development Agreement with land owner, the cost of land shall be the actual cost incurred by the landowner	0.00	0.00	0.00	0.00
	iii- In case of inherited /gifted/ through will, the cost of land shall not be considered as there was no acquisition cost incurred by the promoter.	0	0	0	0
	TOTAL OF LAND COST - For % completion and withdrawal purpose	70,919	20,883	140.13	21,024



Form-REG-3					
CHARTERED ACCOUNTANT'S CERTIFICATE (On Letter Head)					
(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)					
No.- GJA/2026/019			Date:- 13.04.2026		
Information as on 31.03.2026					
Certification work Assigned vide letter No.- NIL Dated 10.04.2026					
Subject: Certificate of amount incurred on DELHI ONE TOWER B, FS HOTEL, RESI 1,2,3 AND RETAIL, RERA Registration No.- (UPRERAPRJ9759) for Acquisition and Development of land and/or Construction of 4 No.Towers situated on Plot No. C-001/A, Sector 16B, NOIDA demarcated by its boundaries (latitude and longitude of the end-points (28 5745871,77 312465) to the North, to the South, to the East to the West of NOIDA, Tehsil Gautam Buddha Nagar, Competent Authority/Development Authority New Okhla Industrial Development Authority, District Gautam Buddha Nagar, PIN 201301, admeasuring 34,696.72 Sq. Meters, being developed by Boulevard Projects Pvt. Ltd.[UPRERAPRM9075], having Separate Bank A/c No.003105046114, Boulevard Projects Pvt. Ltd. Separate Bank Account for Delhi One, Bank Name- ICICI Bank Ltd..					
PART-A					
S.No.	Particulars	Rs.in lacs Total Estimated Cost	Rs. In lacs Amount incurred till last quarter	Rs. In lacs Amount incurred during the quarter	Rs. In lacs Amount incurred till now
1	2	3	4	5	6
	(b) Amount payable to obtain development rights, additional FAR and/or any other work under the provisions of Local Authority or State Government or Statutory Authority, if any;	0	0	0	0
	(c) Amounts payable to State Government or Competent Authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc. (if not included in para (a) above);	0	0	0	0
	(d) Interest (Other than Penal Interest and Penalties etc.) a) paid to Financial Institution , Scheduled Banks , NBFC on loan/ borrowing provided such loan/ borrowing has been utilised for purchase of land b) paid on Unsecured Loan(s)- this interest amount will be restricted at State Bank of India - Marginal cost of Fund based lending Rate (SBI -MCLR) provided such loan has been utilised for purchase of land c) paid to the Competent Authority for acquisition of land	0	0	0	0
	TOTAL OF LAND COST				
1A	- For Project Estimation Purpose i.e. a.1+ b+c+d	70,919	0	0	0
1B	- For Withdrawal Purpose i.e. a.2+ b+c+d	70,919	20,883	140.13	21,024
2	Project Clearance Fees				
	(a) Fees paid to RERA	0	0	0	0
	(b) Fees paid to Local Authority	6,286	888	370	1,258
	(c) Consultant/Architect Fees (directly attributable to project)	0	0	0	0
	(d) Any other (specify)	0	0	0	0
	TOTAL OF FEES PAID	6,286	888	370	1,258
3A	Cost of Construction and Development				
	(a) Cost of services (water, electricity to construction site) , Site Overheads;	0	0	0	0
	(b) Depreciation cost of machinery and equipment purchased, or hired and maintenance costs, consumables etc., (so long as these costs are directly incurred in the construction of the concerned project);	0	0	0	0
	(c) Cost of materials actually purchased;	1,50,441	20,847	1,682	22,529
	(d) Cost of Salary and Wages (excluding cost of salaries of employees of the company not directly attached to project);	0	0	0	0
	Total of Construction and Development Cost (sum of (a) to (d) of 3A)	1,50,441	20,847	1,682	22,529
3B	Cost of Construction and Development incurred (the amount as reported in Row 4 of the latest Engineer's Certificate i.e. REG-2)	1,50,441	20,795	0	20,795
3C	Total Construction and Development Cost (Lower of 3A and 3B.)		20,795	0	20,795
3D	Interest on loan/ borrowing (Other than Penal Interest and Penalties etc.) provided such loan/ borrowing has been utilised for construction of this project: a) paid to Financial Institution , Scheduled Banks , NBFC and b) paid on Unsecured Loan(s)- this interest amount will be restricted at State Bank of India - Marginal cost of Fund based lending Rate (SBI - MCLR)"	4,527	177	309	486
3E	TOTAL CONSTRUCTION AND DEVELOPMENT COST (S No. 3C + S No. 3D)	1,54,968	20,972	309	21,281
4	TOTAL COST OF PROJECT				
4A	- For Project Estimation Purpose (S No. 1A + S No. 2 + S No. 3E)	2,32,173			
4B	- For % completion of the project and withdrawal purpose (S No. 1B + S No. 2 + S No. 3E)	2,32,173	42,744	818	43,562



5	Percentage completion of Construction & Development Work completed as per latest REG-2 i.e. (Amount in Row 4 of REG-2 / Amount in Row 3 of REG-2) x100	14%
6	Percentage completion of the Project (Proportionate cost incurred on the project to the total estimated cost) (Col.6 of S No. 4B / Col.3 of S No. 4B)	19%
7	Total amount received from allottees till date since Inception of the Project	1,458
8	70% Amount to be deposited in Separate Account (70%*S No. 7)	1,020
9	Loan sanctioned for the project till date (secured and unsecured both)	11,000
10	Loan disbursed for the project till date (secured and unsecured both)	10,453
11	Interest on deposits (flexi facility) credited to the Separate account	0
12	Total amount to be credited in the Separate Account till date (S No. 8 + S No. 10 + S No. 11)	1,020
13	Cumulative Amount that can be withdrawn from Separate a/c, i.e. (Total Estimated Cost * Proportionate Cost Incurred on the Project) (Column 3 of S No. 4B * S No. 6)	43,562
14	70% of the principal amount refunded on account of cancellation of unit (provided 70% of the amount collected was deposited to the Separate Account earlier). (The CA will necessarily ensure that units stand cancelled and if the 70% of the principal amount is to be refunded, the details shall be given in Part B of this Certificate)	0
15	Amount actually withdrawn till date since inception of the project (This shall include 70% of the amounts already realised till date but not deposited in the Separate Account & the amount already withdrawn towards amount refunded to the allottee(s) towards cancellation of unit(s))	0
16	Computed Balance in Separate A/c as on date: (S No. 12 - S No. 15)	1,020
17	Actual Balance available in Separate A/c as on 31.03.2026	1426
18	Difference between the computed balance and actual balance in Separate A/c (S No. 16 - S No. 17) Should be Nil	406
19	Eligibility for withdrawal (i.e. the amount that can be withdrawn) from the Separate A/c (Minimum of S No. 17 and (S No. 13 + S No. 14 - S No. 15))	43,562
20	Amount to be directly paid to the vendors/ billers/ contractors/ Allottees (in case of refund as per S No. 15 above) as per Part B of this certificate	0
21	Amount that can be finally transferred to the Transaction account (S No. 19 - S No. 20)	43562
This certificate is being issued on specific request of M/s Boulevard Projects Pvt. Ltd. for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.		
Note: Based on the information provided by the promoter, I/We certify that the land parcel for this project has not been mortgaged in any other project or for any other type of loans/borrowings.		
CA.Gaurav Agrawal (Proprietor) (Membership Number- 409153) Gaurav Jai Agrawal & Associates Firm Registration Number (024547C) UDIN: 26409153LHYWCD4407 Email: gaurav.agrawal@gjagroup.co.in Mobile No. 9718018063 Place : Greater NOIDA		



Form-REG-3

CHARTERED ACCOUNTANT'S CERTIFICATE (On Letter Head)

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No.- GJA/2026/019

Date:- 13.04.2026

Information as on 31.03.2026

Certification work Assigned vide letter No.- NIL Dated 10.04.2026

Subject: Certificate of amount incurred on DELHI ONE TOWER B, FS HOTEL, RESI 1,2,3 AND RETAIL, RERA Registration No.- (UPRERAPRJ9759) for Acquisition and Development of land and/or Construction of 4 No. Towers situated on Plot No. C-001/A, Sector 16B, NOIDA demarcated by its boundaries (latitude and longitude of the end-points (28 5745871 ,77 312465) to the North, to the South, to the East to the West of NOIDA, Tehsil Gautam Buddha Nagar, Competent Authority/Development Authority New Okhla Industrial Development Authority, District Gautam Buddha Nagar, PIN 201301, admeasuring 34,696.72 Sq. Meters, being developed by Boulevard Projects Pvt. Ltd.[UPRERAPRM9075], having Separate Bank A/c No.003105046114, Boulevard Projects Pvt. Ltd. Separate Bank Account for Delhi One, Bank Name- ICICI Bank Ltd..

PART-B

I/ We also certify that:

Out of the amount reported in **Column 6 of S No. 4B** above:

- (a) Rs. 43,562 Lacs has been actually spent on the land, construction and development of the project and has not been spent on any item other than the purpose given in Section 4(2)(l)(d) and is, therefore, admissible for withdrawal from the Separate Account.
- Rs. 0.00 Lacs is the amount for which bills/ invoices from the biller/ vendor/ contractor have been received for the work already rendered by them for the land,
- (b) construction and development work of this project and being due for payment are, therefore, admissible for payment from the Separate Account directly to the biller/ vendor/ contractor in their bank account as per the list given below.
- (c) Rs. 0.00 Lacs is the amount pertaining to the refund to be made to the Allottees where allotted units have been cancelled in compliance of U.P. RERA orders for refund to the concerned allottee or for the reason of default by the concerned allottee as per the Agreement For Sale entered into with that allottee.

(in Rs)

S No.	Name of the vendor/ contractor/ Allottee	Amount due	Amount due towards (detail of work)	Bank Name	IFSC	Bank Account No.
1	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.
2	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.
Total		0.00	0.00			

This certificate is being issued on specific request of Boulevard Projects Pvt. Ltd. [UPRERAPRM9075] for UP RERA compliance. The certification is based on the information and records produced before us/me and is true to the best of our/my knowledge and belief.

CA.Gaurav Agrawal (Proprietor)
(Membership Number- 409153)
Gaurav Jai Agrawal & Associates
Firm Registration Number (024547C)
UDIN:26409153LHYWCD4407
Email: gaurav.agrawal@gjagroup.co.in
Mobile No. 9718018063
Place : Greater NOIDA