

VIKAS KUMAR GOEL

Architect, Interior Designer

Government Approved Valuer of Land & Buildings

Registered Valuer for Land & Buildings from I.B.B.I.

Council of Architecture No. CA/94/17889

Add.:C-30 A, Rajat Vihar, Sector-62, Noida-201309

Mob.-8178515873,9810406768

vikasavidesigntech@gmail.com

www.vikasavidesign.com

FORM-REGN 01**ARCHITECT'S CERTIFICATE**

To be submitted at the time of Registration of New Project and for withdrawal of Money from Designated Account

No. FL-P3/09**Date: 01.07.2025**

Subject: Certificate of Percentage of Completion of Construction Work of -Tower No. '3' (B+LG+GF+15+Terrace) of the Project The Flagship Phase 3, situated on a land admeasuring 5894.11 sq. mtrs out of total plot area admeasuring 45,202.50 Sq. Mtrs. area, Plot No.01B, Sector-140A, Noida, Gautam Buddha Nagar, UPRera Registration No.' **UPRERAPRJ161225/04/2024** demarcated by its boundaries 28°30'37.97"N, 77°24'57.61"E, 28°30'40.64"N, 77°24'59.24"E, 28°30'43.31"N, 77°25'00.87"E, 28°30'36.09"N, 77°25'01.56"E, 28°30'41.26"N, 77°25'05.11"E, 28°30'34.23"N, 77°25'05.48"E, 28°30'36.95"N, 77°25'07.19"E, 28°30'39.49"N, 77°25'08.77"E of Development Authority- New Okhla Industrial Development Authority(NOIDA), Gautam Buddha Nagar, Uttar Pradesh-201305, being developed by IT Infrastructure Park Private Limited

I, Vikas Kumar Goel have undertaken assignment as an Architect for certifying Percentage of Completion Work of the -Tower No.3 (B+LG+G+15+Terrace Floors) Project The Flagship Phase 3, situated on the Plot no 01B, Sector-140A, NOIDA Tehsil Gautam Buddha Nagar, Uttar Pradesh-201305, development authority New Okhla Industrial Development Authority (NOIDA), Gautam Buddha Nagar, Uttar Pradesh 201305 **UPRera Registration No.'UPRERAPRJ161225/04/2024** admeasuring 5894.11 sq. mtrs out of total plot area admeasuring 45,202.50 Sq. Mtrs. area being developed by the IT Infrastructure Park Private Limited

1. Following technical professionals are appointed by owner / Promotor :-

- | | | |
|-------|---------------------------------------|--------------------------|
| (i) | M/s Vastunidhi, Noida | as L.S. / Architect |
| (ii) | M/s Vintech Consultants | as Structural Consultant |
| (iii) | M/s Prion Consultants Private Limited | as MEP Consultant |
| (iv) | Shri Ravi Shekhar | as Site in charge |

Based on Site Inspection, with respect to each of the Buildings /Blocks/Towers of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the Buildings /Blocks/Towers of the Real Estate Project the Flagship, Phase-II under the process of registration under UPRERAPRJ161225/04/2024.. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in the Table B. The Site status is taken till 30.06.2025.

Table A(Tower 3-'B+LG+G+15+Terrace Floors')

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	100%
2	1 number of Basement(s) and Plinth-super structure excluding non tower area	100%
3	0 number of Podiums	N.A.
4	Stilt Floor	N.A.
5	14 number of Slabs (total 17 slabs)of Super Structure casted,14 th slab reinforcement under progress excluding Basement	82%
6	Internal walls(30%), Internal Plaster(20%), Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	15%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	Yet to start
8	Staircases, Lift Wells (super structure) and Lobbies (super structure) at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	72%
9	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building /Block/Tower	0%
10	Installation of lifts, water pumps, Fire Fighting Fittings(25%) and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate.	4%

VIKAS KUMAR GOEL

Architect, Interior Designer

Government Approved Valuer of Land & Buildings

Registered Valuer for Land & Buildings from I.B.B.I.

Council of Architecture No. CA/94/17889

Table B

Internal & External Development Works in Respect of the Entire Registered Phase

S No.	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	Percentage of Work done
1	Internal Roads & Footpaths	YES	not reached the stage	Yet to Start
2	Water Supply	YES	not reached the stage	Yet to Start
3	Sewarage (chamber, lines, Septic Tank, STP)	YES	STP Civil work completed 100%	30%
4	Strom Water Drains	YES	work under progress	10%
5	Landscaping & Tree Planting	YES	soft landscape work under progress.	5%
6	Street Lighting	YES	not reached the stage	Yet to Start
7	shopping	NA	N.A.	N.A.
8	Treatment and disposal of sewage and sullage water(STP)	YES	work under progress	35%
9	Solid Waste management & Disposal	YES	not reached the stage	Yet to Start
10	Water conservation, Rain water harvesting	YES	work under progress	20%
11	Energy management	YES	not reached the stage	Yet to Start
12	Fire protection and fire safety requirements	YES	for phase 3	Yet to Start
13	Electrical meter room, sub-station, receiving station	YES	not reached the stage	Yet to Start
14	H V A C Ducting	YES	not reached the stage	0%

Thanking you

Vikas Kumar Goel

Architect

Council of Architecture No. CA/94/17889