

Form-REG-1 Ar. Avanish Srivastav Golden India Architects FF-37, Kadamba Complex, Gamma-I, Greater Noida, U.P, Ph. No- +91-9415856777, 8743056777 Council of Architecture (COA) Registration No. CA/2016/77184					
(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)					
No.....		Date: 1st July 2026			
Information as on _____					
Subject: Certificate of Percentage of Completion of Construction Work of 5 Nos. of Building(s)/Block(s) of the Project Godrej Riverine situated on the Khasra No/ Plot no GH-D-04/A, SECTOR-44, NOIDA. Demarcated by its boundaries (latitude and longitude of the end points) 28.55937222 to the North , 77.33806667 to the East, Tehsil Gautam Buddha Nagar Competent/ Development authority Noida Authority District Gautam Buddha Nagar PIN 201303 admeasuring 26136.558 sq.mts. area being developed by M/s Godrej Properties Ltd.					
I/We Ar. Avanish Srivastav (Golden India Architects) have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion Work of the 5 Building(s)/ Block/ Tower (s) of Godrej Riverine Project, situated on the Khasra No/ Plot no GH-D-04/A, SECTOR-44, NOIDA of tehsil Gautam Buddha Nagar competent/ development authority Noida Authority District Gautam Buddha Nagar PIN 201303 admeasuring 26136.558 sq.mts. area being developed by M/s Godrej Properties Ltd.					
1. Following technical professionals are appointed by Promoter: - ☐ (i) Ar. Avanish Srivastav (Golden India Architects) as Architect ☐ (ii) M/s Dr. Kelkar Designs Pvt. Ltd. as Structural Consultant (iii) M/s CESPL (Consummate Engineering Services Pvt. Ltd.) as MEP Consultant (iv) Mr. Rahul Verma as Site Supervisor					
Based on Site Inspection, with respect to each of the Buildings /Blocks/Towers of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the Buildings /Blocks/Towers of the Real Estate Project as registered vide number UPRERAPRJ763929 under UPRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in the Table B.					
Table - A					
Tower-1					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		100%	18-01-2025	07-07-2025
2	Total Number of Basement and Plinth	2	100%	08-07-2025	13-01-2026
3	Total Number of Podiums				
4	Stilt Floor	1	100%	11-11-2025	18-02-2026
5	Total Number of Slabs of Super Structure	24	8%	02-02-2026	
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%		
7	Sanitary Fittings within the Flat/Premises,		0%		
8	Electrical Fitting within the Flat/Premises		0%		
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%		
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%		
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%		
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		0%		
Tower-2					
S.No	Task / Activity	Number	% Work	Activity Start	Activity End
1	Excavation		100%	18-01-2025	12-05-2025
2	Total Number of Basement and Plinth	2	100%	13-05-2025	10-11-2025
3	Total Number of Podiums				
4	Stilt Floor	1	100%	17-10-2025	29-01-2026
5	Total Number of Slabs of Super Structure	24	13%	11-01-2026	
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%		
7	Sanitary Fittings within the Flat/Premises,		0%		
8	Electrical Fitting within the Flat/Premises		0%		
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%		
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%		
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%		
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		0%		

Tower-3					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		100%	18-01-2025	17-06-2025
2	Total Number of Basement and Plinth	2	100%	18-06-2025	01-03-2026
3	Total Number of Podiums				
4	Stilt Floor	1	100%	02-02-2026	10-05-2026
5	Total Number of Slabs of Super Structure	24	2%	27-03-2026	
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%		
7	Sanitary Fittings within the Flat/Premises,		0%		
8	Electrical Fitting within the Flat/Premises		0%		
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%		
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%		
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%		
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate,Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		0%		
Tower-4					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		100%	20-02-2025	12-12-2025
2	Total Number of Basement and Plinth	2	22%	05-03-2026	
3	Total Number of Podiums				
4	Stilt Floor	1	0%		
5	Total Number of Slabs of Super Structure	39	0%		
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the		0%		
7	Sanitary Fittings within the Flat/Premises,		0%		
8	Electrical Fitting within the Flat/Premises		0%		
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%		
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%		
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%		
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate,Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		0%		
Club					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		85%	01-11-2025	
2	Total Number of Basement and Plinth	2	26%	16-02-2026	
3	Total Number of Podiums		0%		
4	Stilt Floor	1	0%		
5	Total Number of Slabs of Super Structure	2	0%		
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises		0%		
7	Sanitary Fittings within the Flat/Premises,		0%		
8	Electrical Fitting within the Flat/Premises		0%		
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts		0%		
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks		0%		
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.		0%		
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate,Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		0%		
(Prepare separate table for each Building/Wing/ Block /Tower. In case of mulitple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)					
Table - B					
Internal and external development works (common facilities) in respect of the entire registered project					
S.No	Internal/External Development Work (Common Facilities)	% Work Done		Activity Start Date	Activity End Date
1	Internal Roads & Footpaths				
2	Water Supply/Drinking Water Facilities				
3	Sewerage (chamber, lines, Septic Tank, STP)				

4	Storm Water Drain			
5	Landscaping & Tree Planting			
6	Street Lighting			
7	Community Buildings			
8	Treatment & Disposal of Sewage and Sullage water /STP			
9	Solid Waste Management & Disposal			
10	Water Conservation, Rainwater Harvesting			
11	Energy Management/Use of Renewable Energy			
12	Fire Protection and Fire Safety Requirements			
13	Electrical Sub Station, Control Panel & Meter Room			
14	Receiving Station			
15	Plan of Development Works			
16	Emergency Evacuation Services			
17	Common Facilities in Basement			
18	Others, if any (please specify)			

Yours Faithfully

Signature & Name (AVANISH SRIVASTAV) of Architect
(License no CA/2016/77184)
Mobile No. 9415856777
Email ID .goldenindiaarchitects@gmail.com