



Modcon | A GROUP OF ARCHITECTS
ENGINEERS & VALUERS

Modcon Creative Sketcher Pvt. Ltd.
A Complete Solution of Construction

FORM-Q

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

PROJECT NAME: KESHAV MAJESTIC (PHASE-2)

PROMOTER RERA REG. NO. - UPRERAPRM38515 PROJECT RERA REG NO. - UPRERAPRJ15355

No: MCSPL/RERA/KM/AC/20

Date: 26.11.2023

Subject: Certificate of Percentage of Completion of Development Work of Project Name: Keshav Majestic -Phase-2] for Development of land situated on Khasra no. 79, 80, 81 & 83 (Part), demarcated by its boundaries (latitude: 27.5822393, 27.585876 and longitude: 77.6581019, 77.658823 of the end-points) to the North, to the South, to the East to the West of Village: Mauza -Sunrakh Bangar, Vrindavan, Tehsil- Mathura, Mathura Vrindavan Development Authority, District- Mathura, PIN -281121, admeasuring 2395 SQM area, being developed by Braj Bhoomi Buildtech Pvt. Ltd. [Promoter] having RERA Registration No. UPRERAPRM38515.

I, Daya Shankar Sharma have undertaken assignment as Architect of certifying Percentage of Completion Work of Project Name: Keshav Majestic -Phase-2] for development of land situated on Khasra no. 79, 80, 81 & 83 (Part), demarcated by its boundaries (latitude: 27.5822393, 27.585876 and longitude: 77.6581019, 77.658823 of the end-points) to the North, to the South, to the East to the West of Village: Mauza - Sunrakh Bangar, Vrindavan, Tehsil- Mathura, Mathura Vrindavan development Authority, District- Mathura , PIN -281121, admeasuring 2395 SQM area, being developed by Braj Bhoomi Buildtech Pvt. Ltd. [Promoter] having RERA Registration No. UPRERAPRM38515.

1. Following technical professionals are appointed by owner / Promotor:-

- (i) **Modcon Creative Sketcher Pvt. Ltd. (Daya Shankar Sharma) as Licensed Engineer/ Architect**
- (ii) **Modcon Creative Sketcher Pvt. Ltd. (Daya Shankar Sharma) as Structural Consultant**
- (iii) **M/s Pillar Plus Pvt. Ltd. (Mr. Rahul Mathur) as MEP Consultant**
- (iv) **Shri Narendra Singh as Site Supervisor**

Based on Site Inspection, with respect to each development activity of the aforesaid Real Estate Project, I certify that as on 30.06.2022, the Percentage of Work done for each of development activity of the Real Estate Project as registered vide number UPRERAPRJ15355 under UPRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in the Table B. While overall percentage of work done is 23%.

Regd. office: G-5, Kaveri Center, Sanjay Place, Agra, U.P. (282002)
Ph: +91 562-2522511, **M:** 9927056311, **Email:** modconagra@gmail .com



Modcon | A GROUP OF ARCHITECTS
ENGINEERS & VALUERS

Modcon Creative Sketcher Pvt. Ltd.
A Complete Solution of Construction

Table A

SN	Task / Activity	Proposed (Yes/No)	A	B	C	D	E	Comm
1	Brick Work	Yes	90%	65%	0%	0%	0%	0%
2	Plaster	Yes	80%	60%	0%	0%	0%	0%
3	Floor Tiles	Yes	0%	0%	0%	0%	0%	0%
4	Door Window	Yes	0%	0%	0%	0%	0%	0%
5	Internal Services (CPVC	Yes	50%	40%	0%	0%	0%	0%
6	Railing	Yes	60%	40%	0%	0%	0%	0%
7	Electrical Work (Internal	Yes	20%	10%	0%	0%	0%	0%
8	Internal Paint	Yes	0%	0%	0%	0%	0%	0%
9	Fixture	Yes	0%	0%	0%	0%	0%	0%
10	External Paint (1st Coat)	Yes	0%	0%	0%	0%	0%	0%
11	Fire Fighting	Yes	0%	0%	0%	0%	0%	0%
12	Lift	Yes	0%	0%	0%	0%	0%	0%
13	Mis. Work	Yes	0%	0%	0%	0%	0%	0%
14	Column stilt Floor	Yes	100%	100%	0%	0%	0%	0%
15	Slab up to stilt Floor	Yes	100%	100%	0%	0%	0%	0%
16	Column First Floor	Yes	100%	100%	0%	0%	0%	0%
17	Slab First Floor	Yes	100%	100%	0%	0%	0%	0%
18	Column Second Floor	Yes	100%	100%	0%	0%	0%	0%
19	Slab Second Floor	Yes	100%	100%	0%	0%	0%	0%
20	Column Third Floor	Yes	100%	100%	0%	0%	0%	0%
21	Slab Third Floor	Yes	100%	100%	0%	0%	0%	0%
22	Column Fourth Floor	Yes	100%	100%	0%	0%	0%	0%
23	Slab Fourth Floor	Yes	100%	0%	0%	0%	0%	0%
24	Column fifth Floor	Yes	100%	0%	NA	NA	NA	NA
25	Slab Fifth Floor	Yes	100%	0%	NA	NA	NA	NA
26	Column Sixth Floor	Yes	100%	0%	NA	NA	NA	NA
27	Slab Sixth Floor	Yes	100%	0%	NA	NA	NA	NA
28	Mumty	Yes	100%	0%	NA	NA	NA	NA

Regd. office: G-5, Kaveri Center, Sanjay Place, Agra, U.P. (282002)
Ph: +91 562-2522511, M:9927056311, Email: modconagra@gmail .com



Modcon | A GROUP OF ARCHITECTS
ENGINEERS & VALUERS

Modcon Creative Sketcher Pvt. Ltd.
A Complete Solution of Construction

Table B

Internal & External Development Works in Respect of the Entire Registered Phase

S No	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	Percentage of Work done
1	Internal Roads & Footpaths	Yes	GSB Laying, Dressing Work & Paver Fixing is going on.	24%
2	Water Supply	Yes	Digging and Laying of PVC Pipes is going on.	37%
3	Sewerage (chamber, lines, Septic Tank STP)	Yes	Digging and Laying of RCC Pipes is going on	37%
4	Storm Water Drains	Yes	To be Done	0%
5	Landscaping & Tree Planting	Yes	Plantation work & Park Development is going on.	16%
6	Street Lighting	Yes	Fixing of Pole and street Light going on	38%
7	Community Buildings	Yes	To be Done	0%
8	Treatment and disposal of sewage and sullage water	NO	Not Applicable	0%
9	Solid Waste management & Disposal	Yes	Brick Work and installation of Machinery going on	30%
10	Water conservation, Rain water harvesting	Yes	To be Done	0%
11	Energy Management	NO	Not Applicable	0%
12	Fire protection and fire safety requirements	Yes	To be Done	0%
13	Electrical meter room, sub-station, receiving station	Yes	To be Done	0%
14	Main Gate	Yes	Civil Masonry work is going on	60%
15	Boundary wall	Yes	Finishing Work is going on	40%

Yours Faithfully

Er. Daya Shanker Sharma

BE (Honors), MBA(Finance), M-Tech (Structure),
Chartered Engineer, Chartered Structure Engineer,
Govt. Approved Valuer CAT-I/02/2015-16, FIV (F-23555),
MIE (M-1464234), MICE (M-30060), MISE (LM-143), FIPHE (LF-718).

Signature & Name (IN BLOCK LETTERS)

OF Architect Daya Shankar Sharma

(License NO M-1464234/06062018)

Regd. office: G-5, Kaveri Center, Sanjay Place, Agra, U.P. (282002)

Ph: +91 562-2522511, M:9927056311, Email: modconagra@gmail .com