

ACPL Design Ltd

E.24, South Extension I,
New Delhi, 110049, India

T: 011 4823 4444

www.acplonline.com

Form-Q

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No.....

Date:30-06-2026

Subject: Certificate of Percentage of Completion of Construction work of 11 Nos. of Building(s)/ blocks of the Project Godrej Arden (UPRERAPRJ110163/08/2025) Situated on the Khasra No. / Plot no . 207 , Sector Sigma III, Greater Noida , G.B. Nagar (U.P) Demarcated by its boundaries (latitude and longitude of the end points) 28 26 48.73N 77 33 04.12 F , 28 26 46 .32 N 77 33 05.66E, 28 26 54.58 N 77 33 14.72E , 28 26 50.58 77 33 17 .12 E Tehsil Gautam Buddha Nagar Competent / Development Authority Greater Noida Authority District Gautam Buddha Nagar PIN 203207 admeasuring 38771 sq.mts. area being developed byM/s Godrej Properties Ltd.

I, **KULMEET SHANGARI** (ACPL Design Ltd.) has undertaken assignment as Architect/ Licensed Surveyor of certifying percentage of completion work of the 11 Building(s)/ Block / Tower (s) / Phase of Godrej Arden, situated on the Khasra No/ Plot no 207 of Sector Sigma III, Greater Noida , G.B. Nagar , (U.P) Tehsil gautam buddha Nagar competent/ development authority Greater Noida Authority District Gautam Buddha Nagar PIN 203207 admeasuring 38771 sq.mts area being developed byM/s Godrej Properties Ltd.

1. Following technical professionals are appointed by Promoter: -

- (i) M/s/Shri/Smt Kulmeet Shangari as Architect
- (ii) M/s/Shri/SmtKelkar Design Pvt . Ltd . as Structural Consultant
- (iii) M/s/Shri/Smt SEED Engineering as MEP Consultant
- (iv) M/s/Shri/Smt Arvind Kumar as Site Supervisor

2-Based on Site Inspection, with respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows -

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.



KULMEET SHANGARI
ARCHITECT
CA/97/21741

Table - A

Building/Wing/ Block /Tower Number or Name					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		70	25-Jul-25	
2	Total Number of Basement and Plinth		19	03/01/2026	
3	Total Number of Podiums				
4	Stilt Floor				
5	Total Number of Slabs of Super Structure				
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises				
7	Sanitary Fittings within the Flat/Premises,				
8	Electrical Fitting within the Flat/Premises				
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts				
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks				
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.				
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.		4	25-Jul-25	

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)




KUT MEET SHANGARI
ARCHITECT
CA/97/21741

Table - B

Internal and External Development works (common facilities) in respect of the entire registered project

S.No	Internal/External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1	Internal Roads & Footpaths			
2	Water Supply/Drinking Water Facilities			
3	Sewerage (chamber, lines, Septic Tank, STP)			
4	Storm Water Drain			
5	Landscaping & Tree Planting			
6	Street Lighting			
7	Community Buildings			
8	Treatment & Disposal of Sewage and Sullage water /STP			
9	Solid Waste Management & Disposal			
10	Water Conservation, Rainwater Harvesting			
11	Energy Management/Use of Renewable Energy			
12	Fire Protection and Fire Safety Requirements			
13	Electrical Sub Station, Control Panel & Meter Room			
14	Receiving Station			
15	Plan of Development Works			
16	Emergency Evacuation Services			
17	Common Facilities in Basement			
18	Others, if any (please specify)	99	25-Jul-25	

Yours Faithfully



KULMEET SHANGARI
ARCHITECT
CA/97/21741

KULMEET SHANGARI

(License no CA/ 97/ 21741)