



DESIGNER'S AXIS

Architect • Engineers • Landscape & • Interior Designer • Vastu Consultant

Ar. Pratik Gupta
(Architect)
B.ARCH., M.C.A.
M. ARCH.
(Master in Landscaping)

Form-REG-1

Date:-13/07/2026

ARCHITECT'S CERTIFICATE

M/s Great Value Projects India Limited
Add:- Plot No. GH-02, Sharnam, Sector 107,
Noida, Gautam Buddha Nagar, Uttar Pradesh -

Subject:- Certificate of Estimates for Completion of Construction Work of buildings of Tower 1, Tower 2, Tower 3, Club & Commercial of the project "EKANAM" [UPRERA Registration Number- UPRERAPRJ510056/09/2025] situated on the over Plot No. GH-02, Sharnam, Sector 107, Noida, Gautam Buddha Nagar, Uttar Pradesh - 201301 Demarcated by its boundaries (latitude and longitude of the end points) 28° 32' 37.7"N, 77°22' 324.3"E to the North, 28°32' 26.0"N, 77°22' 26.7"E to the South, 28°32'33.9"N, 77°22' 31.9"E to the East and 28°32'32.3"N, 77°22' 15.2"E to the West of Tehsil Gautam Buddha Nagar development Authority NOIDA , District Gautam Buddha Nagar PIN 201301 admeasuring 15116.00 sq.mts. area being developed by M/s Great Value Projects India Limited.

I/We Prateek Gupta Architects have undertaken assignment as Architect for certifying Percentage of Completion Work of the of buildings of Tower 1, Tower 2, Tower 3, Club & Commercial of the project "EKANAM" [UPRERA Registration Number- UPRERAPRJ510056/09/2025] situated on the over Plot No. GH-02, Sharnam, Sector 107, Noida, Gautam Buddha Nagar, Uttar Pradesh - 201301 admeasuring 15116.00 sq.mts. area being developed by M/s Great Value Projects India Limited.

Following technical professionals are appointed by Owner / Promotor :-

(i) Shri Amit Kumar as Architect.

(ii) Shri Majid Hashmi as Structural Consultant

(iii) Shri Varun Jain as electrical, Plumbing consultant.

(iv) Shri Sujahat Hussain as Site Supervisor on behalf of M/s Great Value Projects India Limited.

Based on Site Inspection date - 30/06/2026, with respect to each of the Buildings /Towers of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the Buildings/Towers of the Real Estate Project as registered vide number UPRERAPRJ510056/09/2025 under UPRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in the Table B.

TABLE - A

Sr. No.	Task/Activity	Work done %
1	Excavation	60%
2	Structure of Basement (s) and Plinth	0%
3	Structure work number of stilt floor	0%
4	Super Structure work of tower	0%
5	Internal walls, Internal Plaster, fixing doors and Windows frame in each of the Flats/Premises	0%
6	Internal Sanitary & electrical work Fittings within the Flat/Premises, Electrical Fittings within the Flat/ premises	0%
7	Structure work of Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts.	0%
8	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building /Block/Tower	0%
9	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment /CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/ Completion Certificate	0%

TABLE - B**Internal & External Development Works in Respect of the Entire Registered Phase**

Sr. No	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	Work done %
1	Internal Roads & Foothpaths	Yes	Cement Concrete Internal Road (CC Road Above the 2 Corse of WBM) and Foothpaths in Interlocking Pavers.	0%
2	Water Supply	Yes	Water to be provided by the GDA and developer will make UGT of capacity as per norms.	0%
3	Sewarage (chamber, lines, Septic Tank, STP)	Yes	Main Sewer line has been designed as per norms and partially lay in basement ceiling and will finally connect to STP	0%
4	Strom Water Drains	Yes	Underground system using uPVC (SN-4) & mesonary chamber's sewer pipes.	0%
5	Landscaping & Tree Planting	Yes	Landscape and Tree Planting has been designed by as per authority guidelines.	0%
6	Street Lighting	Yes	Designed has been done as per UP electricity board guidelines and shall be provided necessary switch-gear etc. for distributing electricity at LT	0%
7	Community Buildings	Yes	Club has been designed as per authority norms and Facilities Like:- Party Hall, Gaming Zone, Entertainment Area etc.	0%
8	Treatment and disposal of sewage and sullage water	Yes	STP of capacity as per norms shall be provided. Treated water shall be used for flushing, irrigation, carwash, pathways cleaning and excess sewage shall be discharged in the municipal sewer.	0%
9	Solid Waste management & Disposal	Yes	Manual collection and organic waste converter shall be provided in the project.	0%
10	Water conservation, Rain water harvesting	Yes	Recycling of treated water and rain water syystem to be provide.	0%
11	Energy management	Yes	Single point metering will be there for energy purchased from the grid/ power supply company.	0%
12	Fire protection and fire safety requirements	Yes	Fire tender path shall be provided as per NBC. Fire fighting systems along with pumps and water storage tanks shall be provided as per NBC & NOC from fire dept.	0%
13	Electrical meter room, sub-station, receiving station	Yes	Staircases shall be provided In Basement & all the Towers for fire/ emergency exit as per	0%
14	Other (Boundary Wall)	Yes	7 feet high Boundary wall as per structure drawings	0%

Yours Faithfully


Ar. Pratik Gupta
Chartered Architect
CA/2011/52115

Signature & Name (IN BLOCK LETTERS) OF Architect**(License NO.....CA/2011/52115.....)**