

ARCHITECT'S CERTIFICATE

Date: 15/10/2024

To,
JYOTI SUPER CONSTRUCTION & HOUSING PVT. LTD.

Subject: Certificate of Cost Incurred for Development of 'THE HUB' for Construction of single building of the first Phase. Situated on the RAJ NAGAR EXTENSION, GHAZIABAD.

Ref : UPRERA Registration Number UPRERAPRJ553225

Sir,

We SINGLA ARCHITECTS & ASSOCIATES have undertaken assignment as Architect /Licensed Surveyor of certifying Percentage of Completion of Construction Work of the Project 'THE HUB'.

First Phase of the Project, situated on the RAJ NAGAR EXTENSION, GHAZIABAD admeasuring 6200 sq.mts. Area being developed by JYOTI SUPER CONSTRUCTION & HOUSING PVT. LTD.

Following technical professionals are appointed by Owner / Promoter: —

- (i) SINGLA ARCHITECTS & ASSOCIATES L.S. / Architect;
- (ii) OPTIMUM DESIGN PVT. LTD. as Structural Consultant
- (iii) WE DESIGN CONSULTANTS as MEP Consultant
- (iv) PRATEEK TYAGI as Site Supervisor

Based on Site Inspection, with respect to each of the Building/Wing of the aforesaid Real Estate Project , I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered *vide* number UPRERAPRJ553225



TABLE-A

Sr. No	Tasks/Activity	Percentage of work done
1	Excavation	100%
2	2 number of Basement(s) and Plinth	100%
3	0 number of Podiums	NA
4	Stilt Floor	NA
5	15 number of Slabs of Super Structure	99% (AS PER AREA)
6	Internal Walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises.	88% (AREA WISE)
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises.	32%
8	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks.	98.00%
9	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	68%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, Compliance to conditions of environment /CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to obtain Occupation / Completion Certificate.	42%

TABLE-B

Sr. No	Common areas and Facilities Amenities	Proposed (yes/No)	%AGE WORKDONE
1	Internal Roads & Foot-paths.	YES	25%
2	Water Supply	YES	NOT YET STARTED
3	Sewerage (chamber, lines, Septic Tank, STP).	YES	92%
4	Storm Water Drains	YES	90%
5	Landscaping & Tree Planting	YES	NOT YET STARTED
6	Street Lighting	YES	NOT YET STARTED
7	Community Buildings	YES	N/A
8	Treatment and disposal of sewage and sullage water.	YES	75%
9	Solid Waste management & Disposal	YES	90%
10	Water conservation, Rain water harvesting	YES	85%
11	Energy management	YES	NOT YET STARTED
12	Fire protection and fire safety requirements	YES	65%
13	Electrical meter room, sub-station receiving station	YES	50%
14	Others (Option to Add more).	YES	—

Yours Faithfully

Signature & Name OF L.S./Architect

CAU CHAN SINGLA

(Lic. No. 2012/55623)

