

Ar. Anil Kumar Gupta & Associates

(Architects, Engineers & Planners)

Office : F-347 & 354, Sahara Trade Centre,
Faizabad Road, Indira Nagar,
Lucknow-226016 (U.P.)

Registration No. : CA / 2020 / 126662

Mob : 9454909138, 8840561398

E-mail : anilgupta7258@gmail.com

ARCHITECT'S CERTIFICATE (On Letter Head)

Form-REG-1

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No.....

Date: 13.04.2026

Information as on 31.03.2026

Subject: Certificate of Percentage of work done for the Project ISCON GREEN CITY situated on Part of Khasra No. 122 in Village - Daudpur Saidapur, Tehsil - Mohanlalganj, Competent / Development Authority - Jila Panchayat Lucknow, District Lucknow PIN 227305 admeasuring 10055.00 sq. mts. area being developed by ISCON INFRA .

I Anil Kumar Gupta have undertaken assignment as Architect for certifying Percentage of work done for the project ISCON GREEN CITY situated on Part of Khasra No 122 in Village - Daudpur Saidapur, Tehsil - Mohanlalganj, Competent / Development Authority - Jila Panchayat Lucknow, District Lucknow PIN 227305 admeasuring 10055.00 sq. mts. area being developed by ISCON INFRA .

1. Following technical professionals are appointed by Promoter: -

i) Shri Anil Kum Gupta as Licensed Surveyor / Architect

(ii) Shri Ajay Kumar Yadav as Site Supervisor

2-Based on Site Inspection, with respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows -

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and /or buildings which are common to overall project is detailed in the Table-B.

Table - A

Building/Wing/ Block /Tower Number or Name					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	-	-	-	-
2	Total Number of Basement and Plinth	-	-	-	-
3	Total Number of Podiums	-	-	-	-
4	Still Floor	-	-	-	-
5	Total Number of Slabs of Super Structure	-	-	-	-
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	-	-	-	-
7	Sanitary Fittings within the Flat/Premises.	-	-	-	-
8	Electrical Fitting within the Flat/Premises	-	-	-	-
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	-	-	-	-

Anil Gupta
AR. ANIL KUMAR GUPTA
(A.I.I.A., B. ARCH.)
REG. No. : CA/2020/126662
MOB. : 9454909138, 8840561398

10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	-	-	-	-
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	-	-	-	-
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	-	-	-	-

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

Table - B Internal and external development works (common facilities) in respect of the entire registered project				
S.No	Internal/External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1	Internal Roads & Footpaths	50%	01.01.2026	01.01.2027
2	Water Supply/Drinking Water Facilities	35%	01.07.2026	01.07.2027
3	Sewerage (chamber, lines, Septic Tank, STP)	55%	01.12.2025	01.01.2027
4	Storm Water Drain	55%	01.12.2025	01.01.2027
5	Landscaping & Tree Planting	75%	01.01.2026	01.01.2027
6	Street Lighting	0%	01.01.2026	01.02.2027
7	Community Buildings	-	-	-
8	Treatment & Disposal of Sewage and Sullage water /STP	55%	01.07.2026	01.07.2027
9	Solid Waste Management & Disposal	-	-	-
10	Water Conservation, Rainwater Harvesting	90%	01.12.2025	01.01.2027
11	Energy Management/ Use of Renewable Energy	-	-	-
12	Fire Protection and Fire Safety Requirements	-	-	-
13	Electrical Sub Station, Control Panel & Meter Room	-	-	-
14	Receiving Station	-	-	-
15	Plan of Development Works	-	-	-
16	Emergency Evacuation Services	-	-	-
17	Common Facilities in Basement	-	-	-
18	Others, if any (please specify)	-	-	-

AR. ANIL KUMAR GUPTA
(A.I.I.A., B. ARCH.)

Yours Faithfully

Signature

AR. ANIL KUMAR GUPTA (License no CA/2020/126662)
Mobile No. 9454909138

REG. No. : CA/2020/126662
MOB. : 9454909138, 8340561388