

VIKAS KUMAR GOEL

Architect, Interior Designer
 Government Approved Valuer of Land & Buildings
 Registered Valuer for Land & Buildings from I.B.B.I.
Council of Architecture No. CA/94/17889
 Add.:C-30 A, Rajat Vihar, Sector-62, Noida-201309
 Mob.-8178515873,9810406768
 vikasavidesigntech@gmail.com
 website:vikasavidesign.com

FORM-Regn-01**ARCHITECT'S CERTIFICATE**

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

No SPECT A E/011

Date: 10.04.23

Subject: Certificate of Percentage of Completion of Construction Work of 2Nos. of Commercial Tower 'A' and Tower E of the Project SPECTRUM METRO [UPRERAPRJ427696] situated on the Plot no. A & B, Village Sarfabad, Sector 75 at Noida, Dist.-Gautam Buddh Nagar.

Demarcated by its boundaries (latitude and longitude of the end points) NORTH latitude 28°34'29.05"N and longitude 77°22'44.31"E, SOUTH latitude 28°34'17.31"N and longitude 77°22'45.96"E, EAST latitude 28°34'23.80"N and longitude 77°22'46.95"E, WEST latitude 28°34'23.25"N and longitude 77°22'43.15"E of village Sarfabad Tehsil -Gautam Budh Nagar, Competent/ Development authority Noida Industrial Development Authority, District Gautam Budh Nagar, admeasuring 15402 sq.mts. area being developed by M/s. Blue Square Infrastructure LLP.

I Vikas Kumar Goel has undertaken assignment as Architect of Certificate of Completion of Construction Work of 2Nos. of Commercial Tower 'A' and Tower E of the Project SPECTRUM METRO [UPRERAPRJ427696] situated on the Plot no. A & B, Village Sarfabad, Sector 75 at Noida, Dist.-Gautam Buddh Nagar at village Sarfabad Tehsil -Gautam Budh Nagar, Competent/ Development authority Noida Industrial Development Authority, District Gautam Budh Nagar, admeasuring 15402 sq.mts. area being developed by M/s. Blue Square Infrastructure LLP.

- | | |
|--------------------------|--------------------------|
| (i) ATWIN | as L.S. / Architect ; |
| (ii) M/s.Optimum Designs | as Structural Consultant |
| (iii) V Consulting | as MEP Consultant |
| (iv) Mr.Anil Pandey | as Site Incharge |

Based on Site Inspection, with respect to each of the Buildings /Blocks/Towers of the aforesaid New Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the Buildings /Blocks/Towers of the Real Estate Project as registered vide number UPRERAPRJ 427696 under UPRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in the Table B. It may be noted site status is till dated 31.03.23.

Table A (Tower A-2B+LG+GF+5 Floors)

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	100%
2	02 number of Basement(s) and Plinth Super structure	100%
3	zero number of Podiums	N A
4	Stilt Floor - No stilt proposed	N A
5	7 number of Slabs of Super Structure in 1 no. of commercial tower excluding 2 no. of basements	90%
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	15%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	0%
8	Staircases(super structure), Lift Wells (super structure)and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	65%
9	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building /Block/Tower	10%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	0%

**VIKAS
KUMAR
GOEL**

Digitally signed by
 VIKAS KUMAR
 GOEL
 Date: 2023.04.11
 05:48:59 +05'30'



AnyScanner

VIKAS KUMAR GOEL

Architect, Interior Designer

Government Approved Valuer of Land & Buildings

Registered Valuer for Land & Buildings from I.B.B.I.

Council of Architecture No. CA/94/17889

Table A (Tower E-2B+LG+GF+10 Floors)

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	100%
2	02 number of Basement(s) and Plinth Super structure	90%
3	zero number of Podiums	N A
4	Stilt Floor - No stilt proposed	N A
5	22 number of Slabs of Super Structure in 1 no. of commercial tower excluding 2 no. of basements	40%
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	0%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	0%
8	Staircases(super structure), Lift Wells (super structure) and Lobbies at each Floor level connecting Staircases and Lifts. Overhead and Underground Water Tanks	30%
9	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Block/Tower	0%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	0%

Table B

Internal & External Development Works in Respect of the Entire Registered Phase

S No	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	Percentage of Work done
1	Internal Roads & Footpaths	YES	Yet to start	0%
2	Water Supply	YES	Yet to start	0%
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	Yet to start	0%
4	Storm Water Drains	YES	Yet to start	0%
5	Landscaping & Tree Planting	YES	Yet to start	0%
6	Street Lighting	YES	Yet to start	0%
7	Community Building(club) and	NA	NA	NA
8	Treatment and disposal of sewage and sullage water	YES	Yet to start	0%
9	Solid Waste management & Disposal	YES	Yet to start	0%
10	Water conservation, Rain water harvesting	YES	Yet to start	0%
11	Energy management	YES	Yet to start	0%
12	Fire protection and fire safety requirements	YES	Yet to start	8%
13	Electrical meter room, sub-station, receiving station	YES	Yet to start	0%

Thanking you.

VIKAS
KUMAR
GOEL

Digitally signed
by VIKAS

KUMAR GOEL

Date: 2023.04.11

05:50:14 +05'30'



AnyScanner

VIKAS KUMAR GOEL

Architect, Interior Designer
 Government Approved Valuer of Land & Buildings
 Registered Valuer for Land & Buildings from I.B.B.I.
Council of Architecture No. CA/94/17889
 Add.:C-30 A, Rajat Vihar, Sector-62, Noida-201309
 Mob.-8178515873,9810406768
 vikasavidesigntech@gmail.com
 website:vikasavidesign.com

FORM-Regn-01**ARCHITECT'S CERTIFICATE**

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

Date: 08.01.2023

No SPECT A E/010

Subject: Certificate of Percentage of Completion of Construction Work of 2Nos. of Commercial Tower 'A' and Tower E of the Project SPECTRUM METRO [UPRERAPRJ427696] situated on the Plot no. A & B, Village Sarfabad, Sector 75 at Noida, Dist.-Gautam Buddh Nagar.
 Demarcated by its boundaries (latitude and longitude of the end points) NORTH latitude 28°34'29.05"N and longitude 77°22'44.31"E, SOUTH latitude 28°34'17.31"N and longitude 77°22'45.96"E, EAST latitude 28°34'23.80"N and longitude 77°22'46.95"E, WEST latitude 28°34'23.25"N and longitude 77°22'43.15"E of village Sarfabad Tehsil -Gautam Budh Nagar, Competent/ Development authority Noida Industrial Development Authority, District Gautam Budh Nagar, admeasuring 15402 sq.mts. area being developed by M/s. Blue Square Infrastructure LLP.
 I Vikas Kumar Goel has undertaken assignment as Architect of Certificat of Completion of Construction Work of 2Nos. of Commercial Tower 'A' and Tower E of the Project SPECTRUM METRO [UPRERAPRJ427696] situated on the Plot no. A & B, Village Sarfabad, Sector 75 at Noida, Dist.-Gautam Buddh Nagar at village Sarfabad Tehsil -Gautam Budh Nagar, Competent/ Development authority Noida Industrial Development Authority, District Gautam Budh Nagar, admeasuring 15402 sq.mts. area being developed by M/s. Blue Square Infrastructure LLP.

- | | |
|--------------------------|--------------------------|
| (i) ATWIN | as L.S. / Architect ; |
| (ii) M/s.Optimum Designs | as Structural Consultant |
| (iii) V Consulting | as MEP Consultant |
| (iv) Mr.Anil Pandey | as Site Incharge |

Based on Site Inspection, with respect to each of the Buildings /Blocks/Towers of the aforesaid New Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the Buildings /Blocks/Towers of the Real Estate Project as registered vide number UPRERAPRJ 427696 under UPRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in the Table B. It may be noted site status is till dated 31.12.2022.

Table A (Tower A-2B+LG+GF+5 Floors)

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	100%
2	02 number of Basement(s) and Plinth Super structure	95%
3	zero number of Podiums	N A
4	Stilt Floor - No stilt proposed	N A
5	7 number of Slabs of Super Structure in 1 no. of commercial tower excluding 2 no. of basements	80%
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	15%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	0%
8	Staircases(super structure), Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	35%
9	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building /Block/Tower	0%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	0%

**VIKAS
KUMAR
GOEL**

Digitally signed by
 VIKAS KUMAR
 GOEL
 Date: 2023.01.11
 12:22:53 +05'30'



AnyScanner

VIKAS KUMAR GOEL

Architect, Interior Designer

Government Approved Valuer of Land & Buildings

Registered Valuer for Land & Buildings from I.B.B.I.

Council of Architecture No. CA/94/17889

Table A (Tower E-2B+LG+GF+20 Floors)

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	100%
2	02 number of Basement(s) and Plinth Super structure	80%
3	zero number of Podiums	N A
4	Stilt Floor - No stilt proposed	N A
5	22 number of Slabs of Super Structure in 1 no. of commercial tower excluding 2 no. of basements	30%
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	0%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	0%
8	Staircases(super structure), Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	20%
9	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Block/Tower	0%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	0%

Table B**Internal & External Development Works in Respect of the Entire Registered Phase**

S No	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	Percentage of Work done
1	Internal Roads & Footpaths	YES	Yet to start	0%
2	Water Supply	YES	Yet to start	0%
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	Yet to start	0%
4	Storm Water Drains	YES	Yet to start	0%
5	Landscaping & Tree Planting	YES	Yet to start	0%
6	Street Lighting	YES	Yet to start	0%
7	Community Building(club) and	NA	NA	NA
8	Treatment and disposal of sewage and sullage water	YES	Yet to start	0%
9	Solid Waste management & Disposal	YES	Yet to start	0%
10	Water conservation, Rain water harvesting	YES	Yet to start	0%
11	Energy management	YES	Yet to start	0%
12	Fire protection and fire safety requirements	YES	Yet to start	2%
13	Electrical meter room, sub-station, receiving station	YES	Yet to start	0%

Thanking you.

**VIKAS
KUMAR
GOEL**

Digitally signed
by VIKAS

KUMAR GOEL

Date: 2023.01.11

12:24:11 +05'30'



AnyScanner