

FORM-Q
ARCHITECT'S CERTIFICATE

31-12-2024

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

No.....

Subject: Certificate of Percentage of Completion of Construction Work of **15** No. of Building(s)/___Block(s) of **ATS DESTINAIRE [UPRERAPRJ417134]** situated on the Khasra No/ Plot No. **GH-14, sector-01 Greater Noida, UP**, demarcated by its boundaries (latitude and longitude of the end-points) to the North **28°33'38.37"N, 77°26'14.34"E**, to the South **28°33'29.02"N, 77°26'20.24"E**, to the East **28°33'33.53"N, 77°26'23.37"E**, to the West **28°33'36.38"N, 77°26'12.96"E**, of Village **NA**, Tehsil **Dadri** Competent Authority/Development Authority **Greater Noida Authority**, District **Gautam Buddha Nagar**, PIN **201306**, admeasuring **33400.34** Sq mt area, being developed by **ATS Grand Realtors Pvt Ltd.**


I/We **Vibhor Mukul Singh** have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion Work of the **15** Building(s)/___Block/ Tower (s) of **ATS DESTINAIRE [UPRERAPRJ417134]** situated on the Khasra No/ Plot No. **GH-14 Sector-01, Greater Noida Authority, UP** of village **NA**, Tehsil **Dadri** Competent Authority/Development Authority **Greater Noida Authority**, District **Gautam Buddha Nagar**, PIN **201306**, admeasuring **33400.34** Sq mt area, being developed by **ATS Grand Realtors Pvt Ltd.**

1. Following technical professionals are appointed by owner / Promotor :-

- M/s/Shri/Smt **Vibhor Mukul Singh** as L.S./Architect
- M/s/Shri/Smt **Kamal Sabarwal** as Structural Consultant
- M/s/Shri/Smt **Consummate Engineering Services Pvt Ltd**, as MEP Consultant
- M/s/Shri/Smt **Babloo Nagar** as Site Head/Supervisor

Based on Site Inspection, with respect to each of the Buildings /Blocks/Towers of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the Buildings /Blocks/Towers of the Real Estate Project as registered vide number **UPRERAPRJ417134** under UPRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in the Table B.

Yours Faithfully


Dr. VIBHOR MUKUL SINGH
B. ARCH., M. S. (Arch.), Ph. D. (Italy)
COA Reg. No. CA / 2005 / 36976

Signature of L.S./Architect

VIBHOR MUKUL SINGH

(License NO. CA/2005/36976)

Address: J-73,LGF, Sector 41, Noida-201303

Aadhar No. 641488173085

PAN No. AZCPS7330J

TABLE:- A																
Sr. No.	Task/Activity	T1	T2	T3	T4	T5	T6	T7	T8	T9	T10	T11	T12	T14	T15	Commercial
1	Excavation	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%
2	2. number of Basement(s) and Plinth	100%	100%	100%	100%	100%	100%	0%	10%	100%	100%	100%	100%	100%	100%	0%
3	number of Podiums	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
4	Stilt Floor	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
5	number of Slabs of Super Structure	100%	100%	100%	46%	42%	12%	0%	0%	54%	88%	100%	100%	100%	100%	0%
6	interior walls, internal plaster, flooring within premises, Doors and Windows in each of the Flats/Premises	0%	10%	33%	0%	0%	0%	0%	0%	0%	0%	54%	65%	41%	40%	0%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	24%	22%	49%	0%	0%	0%	0%	0%	0%	0%	57%	60%	45%	44%	0%
9	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building /Block/Tower	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	24%	27%	0%	0%	0%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%

Yours Faithfully

Dr. VIBHOR MUKHESINGH
B. ARCH., M. S. (Arch.), Ph. D. (Italy)
36976
VIBHOR MUKUL SINGH

(License NO. CA/2005/36976)

Address: J-73, LGF, Sector 41, Noida-201303


Aadhar No. 641488173085

PAN No. AZCPS7330J

Table B

S No	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Percentage of Completion
1	Internal Roads & Foothpaths	Yes	0%
2	Water Supply	Yes	0%
3	Sewarage (chamber, lines, Septic Tank, STP)	Yes	0%
4	Strom Water Drains	Yes	0%
5	Landscaping & Tree Planting	Yes	0%
6	Street Lighting	Yes	0%
7	Community Buildings	Yes	0%
8	Treatment and disposal of sewage and sullage water	Yes	0%
9	Solid Waste management & Disposal	Yes	0%
10	Water conservation, Rain water harvesting	Yes	0%
11	Energy management	Yes	0%
12	Fire protection and fire safety requirements	Yes	0%
13	Electrical meter room, sub-station, receiving station	Yes	0%
14	Other Miscellaneous works	Yes	17%

Yours Faithfully



Dr. VIBHOR MUKUL SINGH
B. ARCH., M. S. (Arch.), Ph. D. (Italy)
COA Reg. No. CA / 2005 / 36976

Signature of L.S./Architect

VIBHOR MUKUL SINGH

(License NO. CA/2005/36976)

Address: J-73,LGF, Sector 41, Noida-201303

Aadhar No. 641488173085

PAN No. AZCPS7330J