

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

No.....

Date: 31 Dec'21

Subject: Certificate of Percentage of Completion of Construction Work of The Suites at Godrej Golf Links No. of Building(s)/_03_Tower(s) of the _REP-01_Phase of the Project UPRERAPRJ2373 situated on the Khasra No/ Plot no REP-01. Demarcated by its boundaries (latitude and longitude of the end points) 28° 28' 38" to the North, 77° 32' 13" to the East Tehsil Gautam Buddha Nagar Competent/ Development authority Greater Noida Development Authority District Gautam Buddha Nagar PIN 201308 admeasuring 16585 sq.mts. area being developed by M/s AR Landcraft LLP

I/We ARCOP Associates Pvt. Ltd have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion Work of the The Suites Building(s)/_03_Tower (s) of Cluster B Phase of the Project, situated on the Khasra No/ Plot no REP-01 of tehsil Gautam Buddha Nagar competent/ development authority Greater Noida Development Authority District Gautam Buddha Nagar PIN 201308 admeasuring 16585 sq.mts. area being developed by M/s AR Landcraft LLP.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

1. Following technical professionals were consulted by me for verification /for certification of the cost:

- (i) M/s ARCOP Associates Pvt. Ltd as Architect
- (ii) M/s Precision Precast Solution Pvt. Ltd. as Structural Consultant
- (iii) M/s Consummate Engineering Services Pvt. Ltd. as MEP Consultant
- (iv) M/s GEM Engserv Pvt Ltd. as Site Supervisor

Based on Site Inspection, with respect to each of the Buildings /Blocks/Towers of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the Buildings /Blocks/Towers of the Real Estate Project as registered vide number UPRERAPRJ2373 under UPRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in the Table B.

Table A

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	100.0%
2	_01_number of Basement(s) and Plinth	100.0%
3	_01_number of Podiums	100.0%
4	Stilt Floor	100.0%
5	_20_number of Slabs of Super Structure	71.0%
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the	21.0%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	0.0%
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	16.0%
9	The external plumbing and external plaster,Elevation, completion of terraces with waterproofing of the Building /Block/Tower	0.0%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	0.0%

Table B

Internal & External Development Works in Respect of the Entire Registered Phase

Sr. No.	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	Percentage Work Done
1	Internal Roads & Footpaths	Yes		0%
2	Water Supply	Yes		0%
3	Sewarage (chamber, lines, Septic Tank, STP)	Yes		11%
4	Storm Water Drains	Yes		0%
5	Landscaping & Tree Planting	Yes		0%
6	Street Lighting	Yes		0%
7	Community Buildings	Yes		0%
8	Treatment and disposal of sewage and sullage water	Yes		0%
9	Solid Waste management & Disposal	Yes		0%
10	Water conservation, Rain water harvesting	Yes		0%
11	Energy management	Yes		0%
12	Fire protection and fire safety requirements	Yes		0%
13	Electrical meter room, sub-station, receiving station	Yes		0%
14	Other (Option to Add more)	Yes		0%

Yours Faithfully

ASHU ARORA
License NO. CA/2007/40332