



DEEPAK MEHTA & ASSOCIATES

ARCHITECTS, PLANNERS, VALUERS, LANDSCAPE & INTERIORS
FORM-Q

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

Ref No.

Date: 30/06/2020

Certificate of Percentage of Completion of Construction Work of **FRENCH APARTMENTS** of 12 (TWELVE) Tower(s) of the Project [UPRERA Registration Number UPRERAPRJ2744] situated at PLOT NO: GH-07B, SECTOR 16B, GR NOIDA (WEST), DIST GAUTAM BUDH NAGAR, Uttar Pradesh.
Demarcated by its boundaries (latitude 28° 36' 25.7" N and longitude 77° 27' 2.4" E) at PLOT NO: GH-07B, SECTOR 16B, GR NOIDA (WEST) DIST GAUTAM BUDH NAGAR, Uttar Pradesh. admeasuring 25325 sq.mts. area being developed by **M/s ANTHEM INFRASTRUCTURE P LTD.**

I M/s _Deepak Mehta & Associates_ have undertaken assignment as Architect of certifying Percentage of Completion Work of **FRENCH APARTMENT** of 12 (TWELVE) Tower (s), situated on the PLOT NO-GH-07B, SECTOR-16B, GR NOIDA (W), DIST G.B.NAGAR, Uttar Pradesh admeasuring 25325 sq.mts. area being developed by M/s ANTHEM INFRASTRUCTURE P LTD.

1. Following technical professionals are appointed by owner / Promotor :-

(i)	M/s/ Deepak Mehta & Associates as Architect													
(ii)	M/s/ Keen Associates Pvt. Ltd. as Structural Consultant													
(iii)	M/s Consummate Engineering Services Pvt. Ltd. as M													
(iv)	Mr.C.P.Gupta as Site Incharge													

Based on Site Inspection, with respect to each of the Buildings /Blocks/Towers

Sr. No.	Task/Activity	Percentage Work Done												K/COMMU	L/COMMU
		A	B	C	D	E	F	G	H	I	J				
1	Excavation	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
2	2 number of Basement(s) and Plinth	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
3	0 number of Podiums	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
4	Stilt Floor/ Gr Floor	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
5	19/14 number of Slabs of Super Structure	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100.00%	100.00%	100.00%
6	Internal walls, Internal Plaster, Flooring within	100%	100%	100%	100%	100%	100%	100%	100%	100%	95.00%	60.00%	60.00%	60.00%	60.00%
7	Sanitary Fittings within the Flat/Premises, Electrical	95%	95%	95%	95%	95%	75%	75%	yet to start	yet to start	yet to start	yet to start	yet to start	yet to start	yet to start
8	Staircases, Lift Wells and Lobbies at each Floor level	100%	100%	100%	100%	100%	100%	100%	25%	25%	25%	10%	10%	10%	10%
9	The external plumbing and external plaster, Elevation,	100%	100%	100%	100%	100%	95%	95%	80.00%	80.00%	70.00%				
10	Installation of lifts, water pumps, Fire Fighting Fittings	100%	100%	100%	100%	100%	100%	100%	75%	75%					

Table B

Internal & External Development Works in Respect of the Entire Registered Phase

S No	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	% WORK DONE
1	Internal Roads & Footpaths	Y	as per sanction	80%
2	Water Supply	Y		80%
3	Sewerage (chamber, lines, Septic Tank, STP)	Y	as per sanction	100%
4	Storm Water Drains	Y	as per sanction	80%
5	Landscaping & Tree Planting	Y	as per sanction	65%
6	Street Lighting	Y		65%
7	Community Buildings	Y	as per sanction	70%
8	Treatment and disposal of sewage and sullage water	Y	as per sanction	100%
9	Solid Waste management & Disposal	Y	As per norms	100%
10	Water conservation, Rain water harvesting	Y	as per sanction	80%
11	Energy management	Y	As per norms	90%
12	Fire protection and fire safety requirements	Y	as per sanction	75%
13	Electrical meter room, sub-station, receiving station	Y	As per norms	100%
14	Other (Option to Add more)	NA	NA	

M/s Deepak Mehta & Associates

Deepak Mehta
(Architect)



1st & 2nd Floor, Plot No. 16, Abhishek Plaza, Local Shopping Center, Mayur Vihar Phase - II, Delhi - 110 091, India.

Tel. (O): +91-11- 2277 0180, +91-99992 19713, E-mail : deepakmehta1962@gmail.com

Website : www.indianarchitect.co.in