

FORM-Q
ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

No.....

Date: 09/07/2026

Subject Certificate of Percentage of Completion of Construction Work of 11 No. of Building(s)/ _ Block(s) of the **Pious Orchards** Phase of the Project [UPRERA: UPRERAPRJ183246] situated on the Khasra No/ Plot no **SC-02/ J&K, Sector 150, NOIDA** Demarcated by its boundaries (latitude and longitude of the end points) **28°25'6.96"N, 77°29'32.22"E to the North 28°24'57.91"N, 77°29'26.55"E to the South 28°25'3.47"N, 77°29'36.07"E to the East 28°25'0.19"N, 77°29'24.18"E to the West of village NA Tehsil DADRI PIN - 201310** Competent/ Development authority **NOIDA AUTHORITY** District **GAUTAM BUDDHA NAGAR** PIN **201301** admeasuring **37672.89 sq.mts.** area being developed by **HOMEKRAFT INFRA PRIVATE LIMITED.**

I/We **Vibhor Mukul Singh** have undertaken assignment as Licensed Surveyor of certifying Percentage of Completion Work of the **11** Building(s)/ _ Blocks of **PIOUS ORCHARDS** Phase of the Project, situated on the Khasra No/ Plot no **SC-02/J&K, Sector 150, NOIDA** of village **NA** tehsil **DADRI** competent/ development authority **NOIDA AUTHORITY** District **Gautam Buddh Nagar** PIN **201310** admeasuring **37672.89** sq.mts. area being developed by **Homekraft Infra Private Limited**

1. Following technical professionals are appointed by owner / Promotor :-

- (i) M/s/Shri/Smt **Vibhor Mukul Singh** as L.S.
- (ii) M/s/Shri/Smt **CE CON ENGG** as Structural Consultant
- (iii) M/s/Shri/Smt **Paradise Consultant** as MEP Consultant
- (iv) M/s/Shri/Smt **Ravinder Kumar** as Site Supervisor

Based on Site Inspection, with respect to each of the Buildings /Blocks/Towers of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the Buildings /Blocks/Towers of the Real Estate Project as registered vide number UPRERAPRJ183246 under UPRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in the Table B.

Yours Faithfully


Dr. VIBHOR MUKUL SINGH
B. ARCH., M. S. (Arch.), Ph. D. (Italy)
COA Reg. No. CA / 2005 / 36976

VIBHOR MUKUL SINGH

Signature & Name (IN BLOCK LETTERS) OF L.S./Architect
(License NO. CA / 2005 / 36976)

Table A

Sr. No.	Task/Activity	Block F		Block G						Block H		Commercial Block			
		T-1	T-2	T-3	T-4	T-5	T-6	T-7	T-8	T-9	T-10				
1	Excavation	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%			
2	1 number of Basement(s) and Plinth	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%			
3	1 number of Podiums	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%			
4	Split Floor	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%			
5	31 Nos in T1 to T4, 30 Nos in T5 to T10 & 3No in Commercial Slabs of Super Structure	100%	100%	100%	100%	100%	100%	40%	76%	100%	100%	0%			
6	Internal walls, Internal Plaster, Flooring within Flats/Premises,	95%	93%	81%	77%	73%	62%	26%	37%	88%	86%	0%			
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings	12%	9%	0%	0%	0%	0%	0%	0%	5%	0%	0%			
8	Staircases, Lift Wells and Lobbies at each Floor level connecting	65%	58%	44%	34%	26%	28%	8%	15%	52%	34%	0%			
9	The external plumbing and external plaster/Elevation,	57%	49%	33%	29%	27%	26%	7%	7%	37%	34%	0%			
10	Installation of lifts, water pumps, Fire Fighting Fittings and	73%	69%	56%	49%	47%	43%	9%	23%	61%	44%	0%			

Yours Faithfully

DR. VISHOR MUKUL SINGH
 B. ARCH., M. S. (Arch.), Ph. D. (Italy)
 COA Reg. No. CA / 2005 / 36976

VISHOR MUKUL SINGH

Signature & Name (IN BLOCK LETTERS) OF L.S./Architect
 (License NO. CA / 2005 / 36976)

Table B
Internal & External Development Works in Respect of the Entire Registered Phase

S No	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	% of Work done
1	Internal Roads & Footpaths	Yes	7.5m wide internal roads finished with concrete pavers with drainage arrangement. Internal road acts as peripheral Loop road connects to each tower. Network of Footpaths connects the various part of the Landscape, Towers and Gardens as per landscape design.	12%
2	Water Supply	Yes	Noida authority will supply water to entire society and that will further be supplied to dwelling units after filtration from centralised plant.	34%
3	Sewerage (chamber, lines, Septic Tank, STP)	Yes	Sewage from all unit will be treated through STP and recycled water will be recirculated for horticulture & flushing.	58%
4	Storm Water Drains	Yes	Drainage thru network of pipe & catch basins to dispersion trenches with overflow to authority drain	47%
5	Landscaping & Tree Planting	Yes	There is an ample central garden area in which locally adapted species of trees and plants will be grown along with outdoor sports amenities and walking tracks.	5%
6	Street Lighting	Yes	LED street lights along peripheral driveways.	0%
7	Community Buildings	Yes	Club proposed with Multipurpose hall, Games room, Gymnasium, changing rooms etc.	0%
8	Treatment and disposal of sewage and sullage water	Yes	Treatment through STP & overflow to authority sewer line	18%
9	Solid Waste management & Disposal	Yes	Solid Waste Will Be segregated & organic waste will be treated through OWC	0%
10	Water conservation, Rain water harvesting	Yes	Adequate number of recharge pits are proposed to harvest rain water.	35%
11	Energy management	Yes	LED lights, timer control Panels & solar power plant for energy saving management	0%
12	Fire protection and fire safety requirements	Yes	Integrated Fire Alarm system and suppression system is proposed as per NBC	25%
13	Electrical meter room, sub-station, receiving station	Yes	Meter room & substation as per approved scheme from PTVNL	8%
14	Other (Option to Add more)			

Yours Faithfully


DR. VIBHOR MUKUL SINGH
 B. ARCH., M. S. (Arch.), Ph. D. (Italy)
 COA Reg. No. CA / 2005 / 36976

VIBHOR MUKUL SINGH
 Signature & Name (IN BLOCK LETTERS) OF I.S./Architect
 (License NO. CA / 2005 / 36976)