

FORM-Q
ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

No. Parkway/AC/June 2022

Date: 30 Jun 2022

Subject: Certificate of Percentage of Completion of Construction Work of Ace Parkway No. of Building(s)/ Eleven Tower(s) of the Project Ace Parkway UPRERAPRJ4514 situated on the Khasra No/ Plot no SC-01/B-08 Sector 150 Noida.
Demarcated by its boundaries (latitude and longitude of the end points) 28° 25' 57.11" N to the North 28° 25' 47.99" N and 77° 28' 55.37" E to the East 77° 28' 55.24" E of village Kondli Bangar Tehsil Gautam Buddha Nagar Competent/ Development authority Noida District Gautam Buddha Nagar PIN 201301 admeasuring 45604 sq.mts. area being developed by Ace Infracity Developers pvt ltd.

I/we Vinita Juneja have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion Work of the Ace Parkway Building(s)/ Eleven Block/Tower (s) of the Project, situated on the Khasra No/ Plot no SC-01/B-08 Sector 150 Noida of village Kondli Bangar tehsil Gautam Buddha Nagar competent/ development authority Noida District Gautam Buddha Nagar PIN 201301 admeasuring 45604 sq.mts. area being developed by Ace Infracity Developers pvt ltd.

1. Following technical professionals are appointed by owner / Promotor :-
 - (i) M/s Vinita Juneja as Architect
 - (ii) Shri Kamal Kumar Sabharwal as Structural Consultant
 - (iii) Shri Anand Havelia as MEP Consultant
 - (iv) Shri B.R. Singh as Site Supervisor


Based on Site Inspection, with respect to each of the Buildings /Blocks/Towers of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the Buildings /Blocks/Towers of the Real Estate Project as registered vide number UPRERAPRJ4514 under UPRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in the Table B.

Table A		Percentage Work Done										
S. No.	Task/Activity	T 1	T 2	T 3	T 4	T 5	T 6	T 7	T 8	T 9	T 10	T 11
1	Excavation	100	100	100	100	100	100	100	100	100	100	100
2	<u>Two</u> number of Basement(s) and Plinth	100	100	100	100	100	100	100	100	100	100	100
3	<u>N/A</u> number of Podiums	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
4	Stilt Floor	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
5	<u>Twenty Six</u> number of Slabs of Super Structure	100	100	100	100	100	98	91	91	100	100	100
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	73	76	66	73	50	39	42	37	90	91	91
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	38	38	38	44	38	33	18	18	41	44	41
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tank	75	72	70	76	25	22	19	19	73	88	98
9	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Block/Tower, Railing, Jali	75	73	68	70	39	26	27	22	82	85	82
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion	36	36	33	31	13	13	4	4	42	42	42

Table B
Internal & External Development Works in Respect of the Entire Registered Phase

S No	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	% Work done
1	Internal Roads & Footpaths	YES		40
2	Water Supply	YES	WTP civil work complete	50
3	Sewerage (chamber, lines, Septic Tank, STP)	YES	Civil Work of STP done	60
4	Strom Water Drains	YES		80
5	Landscaping & Tree Planting	YES		50
6	Street Lighting	YES		15
7	Community Buildings	YES		65
8	Treatment and disposal of sewage and sullage water	YES		25
9	Solid Waste management & Disposal	YES		0
10	Water conservation, Rain water harvesting	YES		70
11	Energy management & HVAC	YES		0
12	Fire protection and fire safety requirements	YES		15
13	Electrical meter room, sub-station, receiving station	YES	Sub Station civil work done. Meter room civil work done. Receiving station civil work complete	60
14	Non Tower Area Basement (B1)	YES		100
15	Non Tower Area Basement (B2)	YES		100
16	Boundary wall	YES		90

Yours Faithfully


Ar. Vinita Juneja
Regn. No. CA/2005/36441
ARCHITECT

Signature & Name of L.S./Architect - Vinita Juneja
License Number -