



ANDLEYS ASSOCIATES PVT. LTD.
ARCHITECTS ENGINEERS PLANNERS

C-39, HOUSING SOCIETY, SOUTH EXTENSION, PART-1, NEW DELHI - 110049, PHONE : 011-41646319, 24626918, 24628607
Web : www.andleys.com, Email : andleys@hotmail.com

FORM-Q

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

Date: 30.06.2023

No.....

Subject: Certificate of Percentage of Completion of Construction Work of Gayatri Aura No. of Building(s)/11 Block(s) of the entire Phase of the Project [UPRERAPRJ7084] situated on the Khasra No/ Plot no Plot No GH-11, Sector 01, Greater Noida (West), Gautam Budh Nagar, Uttar Pradesh -201306 Demarcated by its boundaries (28°34'39.23"N / 28°34'27.53"N, 28°34'28.81"N / 28°34'24.55"N, 77°25'57.93"E / 77°26'05.01"E, 77°25'56.56"E / 77°25'59.62"E) 24 Meter Road to the North, 60 Meter Road to the South, 24 Meter Road to the East, GH-01A to the West of Plot of village Bishrakh, Tehsil Dadri Gautam Budh Nagar Competent/ Development authority Greater Noida Industrial Development Authority District Gautam Budh Nagar, PIN 201306 admeasuring 36002.95 sq.mts. area being developed by Gayatri Hospitality and Realcon Limited

I Pankaj Nath Andley have undertaken assignment as Architect/Licensed Surveyor of certifying Percentage of Completion Work of the Gayatri Aura Building(s)/11 Block/ Tower (s) of the Project, situated on the Khasra No/ Plot no Gh11, Sector 01, Greater Noida (West), Gautam Budh Nagar, Uttar Pradesh of village Bishrakh tehsil Tehsil competent/ development authority Greater Noida Industrial Development Authority District Gautam Budh Nagar PIN 201306 admeasuring 36002.95 sq.mts. area being developed by Gayatri Hospitality and Realcon Limited

- I. Following technical professionals are appointed by owner / Promotor :-
- M/s/Shri/Smt Pankaj Nath Andley, Andleys Associates (P) Ltd as Architect
 - M/s/Shri/Smt NNC International as Structural Consultant
 - M/s/Shri/Smt Pramod Sharma as MEP Consultant
 - M/s/Shri/Smt Satish Sharma as Site Engineer

Based on Site Inspection, with respect to each of the Buildings /Blocks/Towers of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the Buildings /Blocks/Towers of the Real Estate Project as registered vide number UPRERAPRJ7084 under UPRERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in the Table B

Table A1 (Tower A)

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	100%
2	01 number of Basement(s) and Plinth	100%
3	01 number of Podiums	100%
4	Stilt Floor	NA
5	17 number of Slabs of Super Structure	100%
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	72.0%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	32.00%
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	97%
9	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Block/Tower	95%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	82.00%




PANKAJ NATH ANDLEY
B. ARCH A.I.I.A.
ARCHITECT CA/09/24386

Table A2 Tower B		
Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	
2	01 number of Basement(s) and Plinth	100%
3	01 number of Podiums	100%
4	Stilt Floor	100%
5	17 number of Slabs of Super Structure	NA
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	100%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	89.00%
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	77%
9	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Block/Tower	98%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	96.00%
		90.00%

Table A3 Tower E		
Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	
2	01 number of Basement(s) and Plinth	100%
3	01 number of Podiums	100%
4	Stilt Floor	100%
5	17 number of Slabs of Super Structure	NA
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	100%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	33.00%
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	13.00%
9	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Block/Tower	62%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	4%
		6.25%

Table A4 Tower F		
Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	
2	01 number of Basement(s) and Plinth	100%
3	01 number of Podiums	100%
4	Stilt Floor	100%
5	17 number of Slabs of Super Structure	NA
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	90%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	19.60%
		9.85%


 PANKAJ NATH ANDLEY
 B. ARCH A.I.A.
 ARCHITECT CA/09/24386

1	EXCAVATION	100%
2. NO.	Task/Activity	Done Percentage Work

Table A1 Tower C

10	requirements as may be required to obtain Occupation/Completion Certificate lorry/2, blint protection, paving of areas adjacent to building/Block Tower, Compound Wall and all other Areas, electro-mechanical equipment, Compliance to conditions of environment/CPS IOC, Finishing to entrance installation of lifts, water pumps, fire fighting fittings and equipment as per CPO IOC, Electrical fittings to Common Block Tower	0.00%
9	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the building	0%
8	Tanks Staircases, Lift Wells and Lobbies at each floor level connecting staircases and lifts, Overhead and underground Water	0%
7	Sanitary fittings within the flat/premises, Electrical fittings within the flat/premises	0.00%
6	Internal walls, internal plaster, Flooring within flats/premises, Doors and Windows in each of the flats/premises	0.00%
5	50 number of slabs of upper structure	1%
4	2 lift floor	NA
3	01 number of podiums	100%
2	01 number of Basement(s) and blint	100%
1	EXCAVATION	100%
2. NO.	Task/Activity	Done Percentage Work

Table A2 Tower D

10	requirements as may be required to obtain Occupation/Completion Certificate lorry/2, blint protection, paving of areas adjacent to building/Block Tower, Compound Wall and all other Areas, electro-mechanical equipment, Compliance to conditions of environment/CPS IOC, Finishing to entrance installation of lifts, water pumps, fire fighting fittings and equipment as per CPO IOC, Electrical fittings to Common Block Tower	0.00%
9	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the building	0%
8	Tanks Staircases, Lift Wells and Lobbies at each floor level connecting staircases and lifts, Overhead and underground Water	0%
7	Sanitary fittings within the flat/premises, Electrical fittings within the flat/premises	0.00%
6	Internal walls, internal plaster, Flooring within flats/premises, Doors and Windows in each of the flats/premises	0.00%
5	50 number of slabs of upper structure	0%
4	2 lift floor	NA
3	01 number of podiums	100%
2	01 number of Basement(s) and blint	100%
1	EXCAVATION	100%
2. NO.	Task/Activity	Done Percentage Work

Table A3 Tower C

10	requirements as may be required to obtain Occupation/Completion Certificate lorry/2, blint protection, paving of areas adjacent to building/Block Tower, Compound Wall and all other Areas, electro-mechanical equipment, Compliance to conditions of environment/CPS IOC, Finishing to entrance installation of lifts, water pumps, fire fighting fittings and equipment as per CPO IOC, Electrical fittings to Common Block Tower	0.32%
9	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the building	0%
8	Tanks Staircases, Lift Wells and Lobbies at each floor level connecting staircases and lifts, Overhead and underground Water	4%


2	01 number of Basement(s) and Plinth	0%
3	01 number of Podiums	0%
4	Stilt Floor	NA
5	25 number of Slabs of Super Structure	0%
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	0.00%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	0.00%
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	0%
9	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Block/Tower	0%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	0.00%

Table A8 Tower H

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	100%
2	01 number of Basement(s) and Plinth	0%
3	01 number of Podiums	0%
4	Stilt Floor	NA
5	25 number of Slabs of Super Structure	0%
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	0.00%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	0.00%
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	0%
9	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Block/Tower	0%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	0.00%

Table A9 Tower I

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	100%
2	01 number of Basement(s) and Plinth	0%
3	01 number of Podiums	0%
4	Stilt Floor	NA
5	23 number of Slabs of Super Structure	0%
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	0.00%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	0.00%
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	0%
9	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Block/Tower	0%


 PANKAJ NATH AND CO.
 B. ARCH A.I.A.
 ARCHITECT CA/00/24306

10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	0.00%
----	--	-------

Table A10 Tower J

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	100%
2	01 number of Basement(s) and Plinth	100%
3	01 number of Podiums	75%
4	Stilt Floor	NA
5	22 number of Slabs of Super Structure	0%
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	0.00%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	0.00%
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	0%
9	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Block/Tower	0%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	0.00%

Table A11 Tower ST

Sr. No.	Task/Activity	Percentage Work Done
1	Excavation	100%
2	01 number of Basement(s) and Plinth	0%
3	01 number of Podiums	0%
4	Stilt Floor	NA
5	22 number of Slabs of Super Structure	0%
6	Internal walls, Internal Plaster, Flooring within Flats/Premises, Doors and Windows in each of the Flats/Premises	0.00%
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/premises	0.00%
8	Staircases, Lift Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	0%
9	The external plumbing and external plaster, Elevation, completion of terraces with waterproofing of the Building /Block/Tower	0%
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipments as per CFO NOC, Electrical fittings to Common Areas, electro-mechanical equipments, Compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building /Block/Tower, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate	0.00%



PANKAJ NATH ANDLEY
 B. ARCH A.I.A.
 ARCHITECT GA/00/24386

Table B
Internal & External Development Works in Respect of the Entire Registered Phase

S No	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	Percentage of Work done
1	Internal Roads & Footpaths	YES	RCC Road , Designed Footpath by blocks	3%
2	Water Supply	YES	Municipal and Ground Teated Water	0%
3	Sewarage (chamber, lines, Septic Tank, STP)	YES	STP	15%
4	Strom Water Drains	YES	Strom Water Line with Rain water harvesting	15%
5	Landscaping & Tree Planting	YES	Landscaping and 234 Trees	3%
6	Street Lighting	YES	Street Light aprox 35 Nos. and Foot light aprox 30 Ns	0%
7	Community Buildings	YES	1637 sq. mtrs. Community Building	0%
8	Treatment and disposal of sewage and sullage water	YES	The sewerage and sullage water shall be treated firstly in Sewerage Treatment Plant. Accordingly, the water will be disposed either in Flush line constructed by GNIDA or will be used in gardening and ancillary purposes as the case may be.	6%
9	Solid Waste management & Disposal	YES	As per GNIDA Authirty plan	0%
10	Water conservation, Rain water harvesting	YES	09 Nos or as per guildlines provided by competenet authority for the relevant point of time	0%
11	Energy management	No		0%
12	Fire protection and fire safety requirements	YES	Smoke detector, springler and ancillary products or such other products as may prescribed by the competent department / authority shall be installed	15%
13	Electrical meter room, sub-station, receiving station	YES	HT and LT penals along rising main	1%
14	Other (Option to Add more)			

Yours Faithfully

Signature & Name (IN BLOCK LETTERS) OF L.S./Architect
(License NO.....)

[Signature]
PANKAJ NATH ANDLEY
B. ARCH A.I.A.
ARCHITECT CA/00/24886