



Form-REG-1

## ARCHITECT'S CERTIFICATE (On Letter Head)

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

No.-

Date: 31/12/2025

Information as on \_\_\_\_\_

**Subject: Certificate of Percentage of work done for the Project KINGS AVENUE < UPRERAPRJ848830 > situate in Village / Sector Chandpur Bichpuri Tehsil BAREILLY Competent / Development Authority BAREILLY DEVELOPMENT AUTHORITY District BAREILLY PIN 243006 admeasuring 11610.00 sq.mts. area being developed by ADHAR INFRA HOMES.**

I/We MOHIT SINGH have undertaken assignment as Architect for certifying Percentage of work done for the project **KINGS AVENUE < UPRERAPRJ848830 >** situate on the Khasra No/ Plot no 506 (Part) & 507 of village Chandpur Bichpuri tehsil BAREILLY competent/ development authority BAREILLY DEVELOPMENT AUTHORITY District BAREILLY PIN 243006 admeasuring 11610.00 sq.mts area being developed by ADHAR INFRA HOMES.

1. Following technical professionals are appointed by Promoter: -

- (i) M/s/Shri/Smt MOHIT SINGH as Licensed Surveyor / Architect
- (ii) M/s/Shri/Smt RAJIB SAXENA as Structural Consultant
- (iii) M/s/Shri/Smt ASHISH KUMAR as MEP Consultant
- (iv) M/s/Shri/Smt GAURAV SINGH as Site Supervisor

2-Based on Site Inspection, with respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows -

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.

Table - A

| Building/Wing/ Block /Tower Number or Name |                                                                                                                   |        |             |                     |                   |
|--------------------------------------------|-------------------------------------------------------------------------------------------------------------------|--------|-------------|---------------------|-------------------|
| S.No                                       | Task / Activity                                                                                                   | Number | % Work Done | Activity Start Date | Activity End Date |
| 1                                          | Excavation                                                                                                        | NA     | NA          | NA                  | NA                |
| 2                                          | Total Number of Basement and Plinth                                                                               | NA     | NA          | NA                  | NA                |
| 3                                          | Total Number of Podiums                                                                                           | NA     | NA          | NA                  | NA                |
| 4                                          | Stilt Floor                                                                                                       | NA     | NA          | NA                  | NA                |
| 5                                          | Total Number of Slabs of Super Structure                                                                          | NA     | NA          | NA                  | NA                |
| 6                                          | Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises | NA     | NA          | NA                  | NA                |
| 7                                          | Sanitary Fittings within the Flat/Premises,                                                                       | NA     | NA          | NA                  | NA                |
| 8                                          | Electrical Fitting within the Flat/Premises                                                                       | NA     | NA          | NA                  | NA                |
| 9                                          | Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts                           | NA     | NA          | NA                  | NA                |



|    |                                                                                                                                                                                                                                                                                                                                                                               |    |    |    |    |
|----|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|----|----|----|
| 10 | The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks                                                                                                                                                                                                     | NA | NA | NA | NA |
| 11 | Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.                                                                                                                                                                                                       | NA | NA | NA | NA |
| 12 | Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate. | NA | NA | NA | NA |

(Prepare separate table for each Building/Wing/ Block /Tower. In case of multiple Building/Wing/ Block /Tower, the tables must be numbered as A1, A2.....)

**Table - B**

Internal and external development works (common facilities) in respect of the entire registered project

| S.No | Internal/External Development Work (Common Facilities)                                            | % Work Done | Activity Start Date | Activity End Date |
|------|---------------------------------------------------------------------------------------------------|-------------|---------------------|-------------------|
| 1    | Internal Roads & Footpaths                                                                        | 90%         | APR-23              | MAR-26            |
| 2    | Water Supply/Drinking Water Facilities                                                            | 100%        | OCT-23              | MAR-26            |
| 3    | Sewerage (chamber, lines, Septic Tank, STP)                                                       | 90%         | APR-23              | MAR-26            |
| 4    | Storm Water Drain                                                                                 | 90%         | APR-23              | MAR-26            |
| 5    | Landscaping & Tree Planting                                                                       | 95%         | APR-23              | MAR-26            |
| 6    | Street Lighting                                                                                   | 95%         | JAN-25              | MAR-26            |
| 7    | Community Buildings                                                                               | NA          | -                   | -                 |
| 8    | Treatment & Disposal of Sewage and Sullage water /STP                                             | 100%        | OCT-23              | DEC-25            |
| 9    | Solid Waste Management & Disposal                                                                 | 0%          | OCT-25              | MAR-26            |
| 10   | Water Conservation, Rain water Harvesting                                                         | 100%        | JAN-25              | MAR-25            |
| 11   | Energy Management/Use of Renewable Energy                                                         | NA          | -                   | -                 |
| 12   | Fire Protection and Fire Safety Requirements                                                      | NA          | -                   | -                 |
| 13   | Electrical Sub Station, Control Panel & Meter Room                                                | 80%         | JAN-25              | MAR-26            |
| 14   | Receiving Station                                                                                 | NA          | -                   | -                 |
| 15   | Plan of Development Works                                                                         | NA          | -                   | -                 |
| 16   | Emergency Evacuation Services                                                                     | NA          | -                   | -                 |
| 17   | Common Facilities in Basement                                                                     | NA          | -                   | -                 |
| 18   | Others, if any (Store for Material, Boundary Wall, Main Gate, Demarcation of Plots & Site Office) | 80%         | APR-23              | MAR-26            |

Yours Faithfully

Signature & Name (IN BLOCK LETTERS) of Architect  
(License no. CA/2018/92317)  
Mobile No. 6396815714  
Email ID- mohit.spabhopal@gmail.com

*Mohit Singh*  
**MOHIT SINGH**  
B.ARCH SPA BHOPAL  
CA/2018/92317