

ANDLEYS ASSOCIATES PVT LTD

ARCHITECTS ENGINEERS PLANNERS

C-39, HOUSING SOCIETY, SOUTH EXTENSION PART-1, NEW DELHI-110049

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of money from Designated Account)

No. _____

Dated:-10th OCTOBER 2025

Subject:- Certificate of Percentage of Completion of Construction work of Group Housing Project for Construction of Phase-01 3 Tower/ Block/ Building(s) Tower -1,3 & 4 and phase -2 1 Tower / Block/ Building(s) Tower -2 situated on Khasara no/ plot No -4, Chorosia Estate, Sector -Pi-I, GREATER NOIDA, Part of the plot demarcated by its boundaries (latitude and longitude of the end- points) 28° 28'35.85" N & 77° 32'06.98" E to the 28° 28'34.28" N & 77° 32'08.17" E to 28° 28'36.88" N & 77° 32'508.86" E to 28° 28'32.16" N & 77° 32'09.71" E to 28° 28'37.86" N to 77° 32'10.32 10.73" E to 28° 28'33.46 N 77° 32'12.01 E to 28° 28'35'.89 N" 77° 32'12.18" E to 28° 28'34.24 "N to 77° 32'13.38" E Teshil Dadri Competent Authority / Development Authority Greater Noida Industrial development Authority District Gautam Buddha Nagar Pin-201308 Admeasuring 16140.48 Sq. Meter area (being developed by **GREEN VIEW-II SAHAKARI AWAS SAMITI LTD** having RERA Registration NO-UPRERAPRJ9720 Designated A/C No. 777705025402 - Bank Name- ICICI Bank Ltd, Greater Noida.

I/ We Pankaj Nath Andley c/o M/S Andleys Associates Pvt Ltd have undertaken assignment as Architect/ Licensed Surveyor of certifying Percentage of Completion of Construction work of Group Housing Project for Construction of Phase-01 3 Tower/ Block/ Building(s) Tower -1,3 & 4 and phase -2 1 Tower / Block/ Building(s) Tower -2 situated on Khasara no/ plot No -4, Chorosia Estate, Sector -Pi-I, GREATER NOIDA, Part of the plot demarcated by its boundaries (latitude and longitude of the end- points) 28° 28'35.85" N & 77° 32'06.98" E to the 28° 28'34.28" N & 77° 32'08.17" E to 28° 28'36.88" N & 77° 32'508.86" E to 28° 28'32.16" N & 77° 32'09.71" E to 28° 28'37.86" N to 77° 32'10.32 10.73" E to 28° 28'33.46 N 77° 32'12.01 E to 28° 28'35'.89 N" 77° 32'12.18" E to 28° 28'34.24 "N to 77° 32'13.38" E Teshil Dadri Competent Authority / Development Authority Greater Noida Industrial development Authority District Gautam Buddha Nagar Pin-201308 Admeasuring 16140.48 Sq. Meter area (being developed by **GREEN VIEW-II SAHAKARI AWAS SAMITI LTD** having RERA Registration NO-UPRERAPRJ9720

1. Following technical professional were consulted by me for verification/ for certification of the cost:

- M/S/ Shri/ Smt PANKAJ NATH ANDLEY C/o M/S ANDLEYS ASSOCIATES (P) LTD as Architect
- M/S Shri/ Smt Mohammed Nauman C/o M/s **Global Structure Solutions** as Structural Consultant
- M/s Shri/ Smt. Pramod Sharma as MEP Consultant
- M/s Shri / Smt. Farhan Ali khan as Project Manager

Based on site inspection, with respect to each of the Buildings/ Blocks/ Towers of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the Buildings / Blocks /Towers of the Real Estate Project as registered vide number UPRERAPRJ9720 under UPRERA is as per table A herein below for work executed till 30.09.2025 The percentage of the work executed with respect to each of the activity of the entire phase is detailed in the Table B.

Table A

Building /Wing Number **Tower 1** to be prepared separately for each Building /Wing of the Project)

Sr. No	Tasks/Activity	Percentage of work done
1.	Excavation	100 %
2.	One number of Basement (s) and Plinth	100%
3.	0 number of Podiums	N/A
4.	Stilts Floor/ Ground Floor	80%
5.	14 number of Slabs of Super Structure	100%
6.	Internal walls, Internal Plaster, Floorings within in Flats/Premises, Doors and Windows to each of the Flat /Premises	90%
7.	Sanitary Fittings within the Flat /Premises, Electrical Fittings Within the Flat /Premises.	9%
8.	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts,	86%


PANKAJ NATH ANDLEY
B.ARCH A.I.A
ARCHITECT CA/99/24866

	Overhead and Underground Water Tanks	
9.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/ Wings	85%
10.	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to common Areas, electro, mechanical equipment, compliance to conditions of environment /CRZ NOC, Finishing to entrance lobby/s, plinth projection, paving of areas appurtenant to Building /Wing, compound Wall and all other requirements as may be required to obtain Occupation /Completion Certificate	70%

Building /Wing Number **Tower 3** to be prepared separately for each Building /Wing of the Project)

Sr. No	Tasks/Activity	Percentage of work done
1.	Excavation	100%
2.	One number of Basement (s) and Plinth	100%
3.	0 number of Podiums	N/A
4.	Ground Floor	100%
5.	14 number of Slabs of Super Structure	100%
6.	Internal walls, Internal Plaster, Floorings with in Flats/Premises, Doors and Windows to each of the Flat /Premises	98%
7.	Sanitary Fittings within the Flat /Premises, Electrical Fittings Within the Flat /Premises.	22%
8.	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	97%
9.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/ Wings	95%
10.	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to common Areas, electro, mechanical equipment, compliance to conditions of environment /CRZ NOC, Finishing to entrance lobby/s, plinth projection, paving of areas appurtenant to Building /Wing, compound Wall and all other requirements as may be required to obtain Occupation /Completion Certificate	77%

Building /Wing Number **Tower 4** to be prepared separately for each Building /Wing of the Project)

Sr. No	Tasks/Activity	Percentage of work done
1.	Excavation	100 %
2.	One number of Basement (s) and Plinth	100%
3.	0 number of Podiums	N/A
4.	Ground Floor	100%
5.	14 number of Slabs of Super Structure	100%
6.	Internal walls, Internal Plaster, Floorings with in Flats/Premises, Doors and Windows to each of the Flat /Premises	90%
7.	Sanitary Fittings within the Flat /Premises, Electrical Fittings Within the Flat /Premises.	17%
8.	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	87%
9.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/ Wings	87%
10.	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, electrical fittings to common Areas, electro, mechanical equipment, compliance to conditions of environment /CRZ NOC, Finishing to entrance lobby/s, plinth projection, paving of areas appurtenant to Building /Wing, compound Wall and all other requirements as may be required to obtain Occupation /Completion Certificate	55%


PANKAJ NATH ANDLEY
 B.ARCH A.I.I.A
 ARCHITECT CA/99/24866

Building /Wing Number **Tower 2** to be prepared separately for each Building /Wing of the Project)

Sr. No	Tasks/Activity	Percentage of work done
1.	Excavation /Foundation	100 %
2.	One number of Basement (s) and Plinth	0%
3.	0 number of Podiums	N/A
4.	Ground Floor	0%
5.	14 number of Slabs of Super Structure	0%
6.	Internal walls, Internal Plaster, Floorings with in Flats/Premises, Doors and Windows to each of the Flat /Premises	0%
7.	Sanitary Fittings within the Flat /Premises, Electrical Fittings Within the Flat /Premises.	0%
8.	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks	0%
9.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/ Wings	0%
10.	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to common Areas, electro, mechanical equipment, compliance to conditions of environment /CRZ NOC, Finishing to entrance lobby/s ,plinth projection, paving of areas appurtenant to Building /Wing, compound Wall and al other requirements as may be required to obtain Occupation /Completion Certificate	0%

Table -B

Internal & External Development Works in Respect of the entire Registered Phase

Sr. No	Common areas and Facilities, Amenities	Proposed (Yes/ No)	Percentage of Work done	Details
1.	Internal Roads & Footpaths	Yes	41%	
2.	Water Supply	Yes	12%	
3.	Sewerage (Chamber, lines, Septic Tank, STP)	Yes	15%	
4.	Storm Water Drains	Yes	28%	
5.	Landscaping & Tree Planting	Yes	18%	
6.	Street Lighting	Yes	22%	
7.	Community Building	Yes	15%	
8.	Treatment and disposal of sewage and sullage water	Yes	0%	
9.	Solid Waste management & Disposal	Yes	0%	
10.	Water conservation, Rain water harvesting	Yes	17%	
11.	Energy management	Yes	0%	
12.	Fire protection and fire safety requirement	Yes	21%	
13.	Electrical meter room, sub-station, receiving station	Yes	24%	
14.	Others (Option to Add more)	Yes	36%	

Yours Faithfully.

Signature & Name of Architect)

(PANKAJ NATH ANDLEY)
(CA/99/24866


PANKAJ NATH ANDLEY
B.ARCH A.I.I.A
ARCHITECT CA/99/24866