

Form-REG-1

ARCHITECT'S CERTIFICATE

Date: 11-04-2026

Information as on 31.03.2026

Subject: Certificate of Percentage of work done for the Project **ORION HOMES UPRERAPRJ265536/04/2024** situated at **Plot No. GH-3, Sector No- 6, Aditya World City, Ghaziabad, UP-201002**. Admeasuring 10789.08 sq.mts. area being developed by **M/S DIVYANSH AND UPPAL LLP**, Promoter Id- **UPRERAPRM277101**

I **Manish Mohan Chaudhary** have undertaken assignment as Architect for certifying Percentage of work done for the project **Orion Homes**, Plot No. Gh-03, Sector No. 6 Aditya World City, Ghaziabad. U.P admeasuring **10,789.08** sq mts. area being developed by **M/S DIVYANSH AND UPPAL LLP**, Promoter Id- **UPRERAPRM277101**

1. Following technical professionals are appointed by Promoter: -
(i) M/s **SPACE DESIGNERS INTERNATIONAL** as Licensed Surveyor / Architect
(ii) M/s **YG Consulting & Engineers LLP** as Structural Consultant
(iii) M/s **PKV Consulting Engineers Pvt Ltd** as MEP Consultant
(iv) Mr. **Alok Mishra** as Site Supervisor

2-Based on Site Inspection, with respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows -

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.

Table - A

Tower A					
S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	0	75%	01-05-2024	0
2	Total Number of Basement and Plinth	2	75%	11-01-2024	0
3	Total Number of Podiums	0	0%	0	0
4	Stilt Floor	0	0%	0	0
5	Total Number of Slabs of Super Structure	20	30%	01-01-2025	0
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (Floor)	20	30%	01-01-2025	0
7	Sanitary Fittings within the Flat/Premises, (Flats)	273	0%	0	0
8	Electrical Fitting within the Flat/Premises (Flats)	273	0%	0	0
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts (Floor)	20	30%	01-01-2025	0
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks (Flats)	273	0%	0	0
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical	20	0%	0	0

	Equipment etc. (Floor)				
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate. (Floor)	20	0%	0	0

Table - A1

Tower B

S.No	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation	0	0%	0	0
2	Total Number of Basement and Plinth	2	0%	0	0
3	Total Number of Podiums	0	0%	0	0
4	Stilt Floor	0	0%	0	0
5	Total Number of Slabs of Super Structure	12	0%	0	0
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises (Floor)	12	0%	0	0
7	Sanitary Fittings within the Flat/Premises, (Flats)	72	0%	0	0
8	Electrical Fitting within the Flat/Premises (Flats)	72	0%	0	0
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts (Floor)	12	0%	0	0
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing/ Block/ Tower, Overhead and Underground Water Tanks (Flats)	72		0	0
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc. (Floor)	12	0%	0	0
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate. (Floor)	12	0%	0	0



Table - B

Internal and external development works (common facilities) in respect of the entire registered project

S.No	Internal/External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1	Internal Roads & Footpaths	0%	0	0
2	Water Supply/Drinking Water Facilities	0%	0	0
3	Sewerage (chamber, lines, Septic Tank, STP)	0%	0	0
4	Storm Water Drain	0%	0	0
5	Landscaping & Tree Planting	0%	0	0
6	Street Lighting	0%	0	0
7	Community Buildings	0%	0	0
8	Treatment & Disposal of Sewage and Sullage water /STP	0%	0	0
9	Solid Waste Management & Disposal	0%	0	0
10	Water Conservation, Rainwater Harvesting	0%	0	0
11	Energy Management/Use of Renewable Energy	0%	0	0
12	Fire Protection and Fire Safety Requirements	0%	0	0
13	Electrical Sub Station, Control Panel & Meter Room	0%	0	0
14	Receiving Station	0%	0	0
15	Plan of Development Works	0%	0	0
16	Emergency Evacuation Services	0%	0	0
17	Common Facilities in Basement	0%	0	0
18	Others, if any (please specify)	0%	0	0

Yours Faithfully

MSTACK Architects & Interior Designer



(License no CA/2017/87220)

Mobile No. +91-9012223676

Email ID:*manish.mstack@gmail.com