

RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151

Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Form- REG-1

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

Information as on **30.09.2025**

Date: 08.10.2025

Subject: Certificate of Percentage of work done for the Commercial Project **PI City Center**, having 1 No. of Tower (2B+LG+GF+11 Floors) of the **RERA Registration Number [UPRERAPRJ304177/03/2025]** situated in the **Plot No. C-01, Sector- PI-1, Greater Noida, Gautam Buddha Nagar, Uttar Pradesh, PIN-201310, Competent/ Development authority Greater Noida Industrial Development Authority** admeasuring **2634.72 Sq. Mtrs.** area being developed by **M/s. Govinda Housing Ltd. Promoter ID: UPRERAPRM70079**

I Ravi Raj Jain have undertaken assignment as Architect for certifying Percentage of work done for the Commercial Project **PI City Center**, having 1 No. of Tower (2B+LG+GF+11 Floors) of the **RERA Registration Number [UPRERAPRJ304177/03/2025]** situated in the **Plot No. C-01, Sector- PI-1, Greater Noida, Gautam Buddha Nagar, Uttar Pradesh, PIN-201310, Competent/ Development authority Greater Noida Industrial Development Authority** admeasuring **2634.72 Sq. Mtrs.** area being developed by **M/s. Govinda Housing Ltd. Promoter ID: UPRERAPRM70079**

1. Following technical professionals are appointed by Promoter: -

- | | |
|-------------------------|----------------------------------|
| (i) Mr. Manish Jain | as Licensed Surveyor / Architect |
| (ii) Mr. Suriya Prakash | as Structural Consultant |
| (iii) Mr. Praveen Soni | as MEP Consultant |
| (iv) Mr. Ajay Agarwal | as Site Supervisor |

2- Based on Site Inspection, with respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows -

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.



RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Table – A

Tower -		2B+LG+GF+11 Floors			
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		90%	20.01.2025	13.07.2025
2	Total Number of Basement & Podium	02	23%	25.05.2025	17.10.2026
3	Total Number of Podium	NA	NA	NA	NA
4	Ground Floor	01	0%	18.10.2026	01.01.2027
5	Total Number of Slabs of Super Structure	12	0%	01.01.2027	30.06.2029
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	00	0%	18.03.2028	10.08.2029
7	Sanitary Fittings within the Flat/Premises	00	0%	05.04.2027	11.07.2029
8	Electrical Fitting within the Flat/Premises	00	0%	05.04.2027	11.07.2029
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	00	0%	18.03.2028	10.08.2029
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	00	0%	01.06.2027	27.08.2029
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	00	0%	31.12.2028	30.11.2029
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	00	0%	31.12.2028	30.11.2029



RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Table- B

Internal and external development works (common facilities) in respect of the entire registered project				
S.No.	Internal/External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1	Internal Roads & Footpaths	02%	01.06.2028	27.04.2029
2	Water Supply/Drinking Water Facilities	0%	01.06.2028	30.09.2028
3	Sewerage (chamber, lines, Septic Tank, STP)	0%	02.06.2027	30.09.2028
4	Storm Water Drain	0%	15.06.2028	27.04.2029
5	Landscaping & Tree Planting	0%	06.06.2028	30.09.2029
6	Street Lighting	0%	20.12.2027	21.11.2028
7	Community Buildings	NA	NA	NA
8	Treatment & Disposal of Sewage and Sullage water /STP	0%	25.04.2027	28.12.2027
9	Solid Waste Management & Disposal	0%	25.04.2029	28.06.2029
10	Water Conservation, Rainwater Harvesting	0%	02.06.2027	02.12.2027
11	Energy Management/Use of Renewable Energy	0%	21.09.2029	10.12.2029
12	Fire Protection and Fire Safety Requirements	0%	15.05.2028	05.06.2029
13	Electrical Sub Station, Control Panel & Meter Room	0%	01.06.2028	27.04.2029
14	Receiving Station	0%	01.06.2028	27.04.2029
15	Plan of Development Works	0%	01.06.2028	27.04.2029
16	Emergency Evacuation Services	0%	21.09.2029	10.12.2029
17	Common Facilities in Basement	0%	15.06.2028	27.04.2029
18	Others, if any (please specify)	0%	21.10.2029	19.01.2030

Yours Faithfully

**Ar. RAVIRAJ JAIN****Council of Architecture No.CA/2024/170151**

Mobile No. 9696858928

Email ID- architect@gjagroup.co.in