

GARG & ASSOCIATES

ENGINEERS AND VALUERS

Er. V. GARG

B.TECH.(CIVIL)

A.M.I.E. (INDIA)

Regd. NO. - AM159819-0

AWAS BANDHU LUCKNOW REGD.

GOVT. APPROVED ENGG.

CHARTERED ENGINEER

Office:-

NAI MANDI NEAR
CENTRAL BANK

BARAUT - 250611

Distt- BAGHPAT

At the instance of the Project **HIGHWAY CITY-8 (RESIDENTIAL PLOTTING)** site situated at Khasra No/ Plot no **852, 854, 865** of village **PATTI CHOUDHRAN, OUT OF MUNICIPALITY AREA BARAUT** tehsil **BARAUT** competent/ development authority **BAGHPAT-BARAUT-KHEKRA DEVELOPMENT AUTHORITY** District **BAGHPAT** PIN **250611** admeasuring **27056.00** sq.mts. area being developed by **[MR. VARUN KUMAR TOMER & MR. ASHWANI KUMAR]**. I inspected the above colony development work and details given below.

S.NO.	PARTICULAR	ACHIEVED (%)	TARGET(%)
1.	WATEER SUPPLY INCLUDING DRINKING WATER 01-07-2020 TO 30-09-2020 01-10-2020 TO 31-12-2020	20.00 % 20.00 %	25.00 % 25.00 %
2.	SEWER LINE 01-07-2020 TO 30-09-2020 01-10-2020 TO 31-12-2020	20.00 %	25.00%
3.	WATER DRAINAGE 01-07-2020 TO 30-09-2020 01-10-2020 TO 31-12-2020	40.00% 05.00%	50.00 % 10.00 %
4.	DESIGN FOR ELECTRIC SUPPLY INCLUDING STREET LIGHT 01-07-2020 TO 30-09-2020 01-10-2020 TO 31-12-2020	20.00 %	25.00%
5.	WATER CONSERVATION SYSTEM 01-07-2020 TO 30-09-2020 01-10-2020 TO 31-12-2020	20.00%	25.00 %
6.	OTHER MISCELLNIOUS WORK 01-07-2020 TO 30-09-2020 01-10-2020 TO 31-12-2020	3.00 %	25.00 %


ER. VIPUL GARG
B. Tech. (CE), A.M.I.E (INDIA)
Reg. No. AM1598190