



कार्यालय बरेली विकास प्राधिकरण, बरेली
रामगंगा नगर आवासीय योजना सेक्टर-2, बरेली।
Website : www.bdainfo.org, email : bdabareilly@gmail.com, blyda@up.nic.in

दूरभाष : 05812301640
फैक्स : 05812301299

FORM-R

ENGINEER'S CERTIFICATE

Date : 30-06-2026

(For The Purpose of Registration of Project and for withdrawal of Money from Designated Account)

Subject Certificate of Percentage of Completion of Construction Work of Development works of Sector-1B Greater Bareilly. The Project [UPRERA Registration Number UP RERAPRJ428280] situated on the Khasra No.406m, 407, 408, 409, 410/1, 410/2, 412, 432, 433, 434, 435, 436, 437, 439, 440, 441, 466, 468M, 469, 470, 484, 486, 487, 488, 489, 491, 492, 493, 494, 495, 496, 497, 498M, 510, 512, 513, 514A, 514B Village Mohanpur Urf Ramnagar Demarcated by its boundaries (latitude and longitude of the end points)

latitude 28.370722 N Latitude 28.370722 N

Longitude 79.486251 E Longitude 79.486251 E

to the North_ to the South_ to the East_ to the West of village Mohanpur Urf Ramnagar, Tehsil Sadar Bareilly, Bareilly Development Authority, Bareilly, District Bareilly, PIN- 243001 admeasuring 117471.00 sq.mts. area being developed by Bareilly Development Authority, Bareilly.

I, Rajat Singh, as incharge Executive Engineer, certifying Percentage of Completion Work of the Plots development of the Project, situated on the Khasra No. 406m, 407, 408, 409, 410/1, 410/2, 412, 432, 433, 434, 435, 436, 437, 439, 440, 441, 466, 468M, 469, 470, 484, 486, 487, 488, 489, 491, 492, 493, 494, 495, 496, 497, 498M, 510, 512, 513, 514A, 514B Village Mohanpur Urf Ramnagar, Tehsil Sadar, District Bareilly, PIN- 243001 admeasuring 117471.00 sq.mts. area being developed by Bareilly Development Authority, Bareilly.

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Real Estate Project mentioned above.

I. Following technical professionals were consulted by me for verification /for certification of the cost:

- Shri Rajat Singh, Executive Engineer (Incharge), Bareilly Development Authority, Bareilly.
- Shri Kunj Bihari, AE (Civil) and Shri Manoj Kumar, AE (Electrical), Bareilly Development Authority
- Shri S.P. Singh, JTC (Civil), Shri Sandeep Kumar, JE (Electrical) as Site Engineers to supervise the work.

(S.P. Singh J.T.C.) *11/7/26* *11/7/26* *11/7/26*
11/7/26 *11/7/26* *11/7/26*

TABLE B

Internal & External Development works and common amenities
(To be prepared for the entire registered phase of the Real Estate Project)

S.No.	Particulars	Amounts (In Lacs)
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority (based on the original Estimated Cost).	
2	Cost incurred as on (based on the actual cost incurred as per records)	9963.290
3	Work done in Percentage (as Percentage of the estimated cost) (1*100/2)	6662.560
4	Balance Cost to be Incurred (Based on Estimated Cost) (1-2)	66.87%
5	Cost incurred on Additional/ Extra Items not included in the Estimated Cost (Annexure A)	3300.73
6	Work done in percentage (as Percentage of Estimated Cost plus additional/Extra items (1*100)/(2+5)	NIL
	(Enclose separate sheet for the cost calculations)	66.87%

Signature of Engineer-

Name

Rajar Singh

Address

As Incharge Executive Engineer, Bareilly Development Authority, Bareilly.

Aadhar No.

NA

PAN No.

(License No.NA..... Of AuthorityNA.....)

11.07.2026
(S.R.Singh. JTC)

11/07/26
11/07/26

11/07/26