

RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151

Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Form- REG-1

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Project, Withdrawal of Money from Separate Account and Submission of Quarterly Progress Report)

Date: 13.10.2025

Information as on **30.09.2025**


Subject: Certificate of Percentage of work done for the Housing Project **HARE KRISHNA ASHIYANA**, having 1 No. of Tower **AB (Group Housing)** (Stilt+10 Floors) of the **RERA Registration Number [UPRERAPRJ424528/11/2024]** situated in the **P PLOT NO GH-3, KHASARA NO. KHASARA NO. 873, 884, 909, 914, 945, 966, 1294, 1339, & 941/1357, RUKMANI VIHAR AWASIYA YOJNA SECTOR-1, MAUJA SUNRAKH BANGER, TEHSIL & DIST.- MATHURA**, village/city: **Sunrakh Bangar, Tehsil-Mathura Competent/Development authority-Mathura Vrindavan Development Authority** admeasuring **4026.61 Sq. Mtrs.** area being developed by **EPOCH REALTECH PRIVATE LIMITED. Promoter ID: UPRERAPRM316219**

I Ravi Raj Jain have undertaken assignment as Architect for certifying Percentage of work done for the Housing Project **HARE KRISHNA ASHIYANA**, having 1 No. of Tower **AB (Group Housing)** (Stilt+10 Floors) of the **RERA Registration Number [UPRERAPRJ424528/11/2024]** situated in the **P PLOT NO GH-3, KHASARA NO. KHASARA NO. 873, 884, 909, 914, 945, 966, 1294, 1339, & 941/1357, RUKMANI VIHAR AWASIYA YOJNA SECTOR-1, MAUJA SUNRAKH BANGER, TEHSIL & DIST.- MATHURA**, village/city: **Sunrakh Bangar, Tehsil-Mathura Competent/Development authority-Mathura Vrindavan Development Authority** admeasuring **4026.61 Sq. Mtrs.** area being developed by **EPOCH REALTECH PRIVATE LIMITED. Promoter ID: UPRERAPRM316219**

1. Following technical professionals are appointed by Promoter: -

- | | |
|-------------------------|----------------------------------|
| (i) Ar. Anupama Bajaj | as Licensed Surveyor / Architect |
| (ii) Bajaj Consultants | as Structural Consultant |
| (iii) Bajaj Consultants | as MEP Consultant |
| (iv) Mr. Rajnish Kumar | as Site Supervisor |

2-Based on Site Inspection, with respect to each of the Plots/ Buildings/Wings/Blocks/Towers of the aforesaid Real Estate Project, I certify as follows -



RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

2.1) As on the date of this certificate, the Percentage of Work done for each of the Buildings/Wings /Blocks/Towers of the Real Estate Project is as per Table-A.

2.2) As on the date of this certificate, the percentage of the work executed with respect to each of the activities pertaining to plotted development and/or buildings which are common to overall project is detailed in the Table-B.

Table – A

Tower – AB Housing		Stilt +10 Floors			
S.No.	Task / Activity	Number	% Work Done	Activity Start Date	Activity End Date
1	Excavation		100%	16.08.2024	30.11.2024
2	Total Number of Basement & Podium	00	100%	01.10.2024	31.12.2024
3	Total Number of Podium	NA	NA	NA	NA
4	Stilt Floor	01	100%	01.01.2025	31.03.2025
5	Total Number of Slabs of Super Structure	11	27%	01.04.2025	30.09.2027
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	12	10%	01.01.2025	30.06.2028
7	Sanitary Fittings within the Flat/Premises	12	05%	01.01.2025	31.12.2027
8	Electrical Fitting within the Flat/Premises	12	07%	01.01.2025	31.12.2027
9	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts	12	15%	01.01.2025	30.09.2027
10	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building/Wing/ Block/ Tower, Overhead and Underground Water Tanks	12	2%	01.07.2028	31.12.2028
11	Installation of Lifts, Water Pumps, Fire Fighting, Fittings and Equipment as per CFO NOC, Electrical Fittings to Common Areas, Electrical and Mechanical Equipment etc.	12	0%	01.04.2028	31.12.2028
12	Compliance to conditions of environmental/Fire NOC, Electric safety certificate, Installation of lifts as per provisions of Lift Act 2024, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, Electrical and Mechanical equipment etc. and all other works as may be required to obtain Occupancy/Completion Certificate.	12	0%	01.04.2028	31.12.2028



RAVI RAJ JAIN

Architect

Council of Architecture No. CA/2024/170151Add.: Unit No-821, 8th Floor, Galaxy Blue Sapphire, Sector-4,
Greater Noida (West), Gautam Buddha Nagar (U.P.) -PIN-201318

Contact - +91-9696858928

Email: architect@gjagroup.co.in

Table- B

Internal and external development works (common facilities) in respect of the entire registered project				
S.No.	Internal/External Development Work (Common Facilities)	% Work Done	Activity Start Date	Activity End Date
1	Internal Roads & Footpaths	10%	01.04.2027	31.12.2027
2	Water Supply/Drinking Water Facilities	0%	01.10.2026	31.03.2028
3	Sewerage (chamber, lines, Septic Tank, STP)	0%	01.04.2027	31.12.2027
4	Storm Water Drain	0%	01.10.2027	31.12.2027
5	Landscaping & Tree Planting	0%	01.04.2028	30.09.2028
6	Street Lighting	0%	01.10.2027	30.06.2028
7	Community Buildings	NA	NA	NA
8	Treatment & Disposal of Sewage and Sullage water /STP	0%	01.07.2028	30.09.2028
9	Solid Waste Management & Disposal	0%	01.07.2028	30.09.2028
10	Water Conservation, Rainwater Harvesting	0%	01.10.2027	31.03.2028
11	Energy Management/Use of Renewable Energy	NA	NA	NA
12	Fire Protection and Fire Safety Requirements	0%	01.10.2027	30.06.2028
13	Electrical Sub Station, Control Panel & Meter Room	0%	01.01.2025	31.12.2027
14	Receiving Station	0%	01.04.2028	30.09.2028
15	Plan of Development Works	0%	01.10.2027	30.06.2028
16	Emergency Evacuation Services	0%	01.10.2027	30.06.2028
17	Common Facilities in Basement	0%	01.07.2028	30.09.2028
18	Others, if any (please specify)	0%	01.10.2027	31.03.2028

Yours Faithfully

**Ar. RAVIRAJ JAIN****Council of Architecture No.CA/2024/170151**

Mobile No. 9696858928

Email ID- architect@gjagroup.co.in