

GARG & ASSOCIATES

ENGINEERS AND VALUERS

Er. V. GARG

B.TECH.(CIVIL)

A.M.I.E. (INDIA)

Regd. NO. - AM159819-0

AWAS BANDHU LUCKNOW REGD.

GOVT. APPORVED ENGG.

CHARTERED ENGINEER

Office: –

NAI MANDI NEAR
CENTRAL BANK

BARAUT – 250611

Distt- BAGHPAT

At the instance of the Project **HIGHWAY CITY-8 (RESIDENTIAL PLOTTING)** site situated at Khasra No/ Plot no **852, 854, 865** of village **PATTI CHOUDHRAN, OUT OF MUNICIPALITY AREA BARAUT** tehsil **BARAUT** competent/ development authority **BAGHPAT-BARAUT-KHEKRA DEVELOPMENT AUTHORITY** District **BAGHPAT** PIN **250611** admeasuring **27056.00** sq.mts. area being developed by [**MR. VARUN KUMAR TOMER & MR. ASHWANI KUMAR**]. I inspected the above colony development work and details given below.

S.NO.	PARTICULAR	ACHIEVED (%)	TARGET(%)
1.	BOUNDRY WALL 01-04-2020 TO 30-06-2020 QUARTER-3	20.00 %	20.00 %
2.	PARKS 01-04-2020 TO 30-06-2020 EXTENDED	45.00 %	45.00%
3.	TREE PLANTING 01-04-2020 TO 30-06-2020 EXTENDED	50.00%	50.00 %
4.	DESIGN FOR ELECTRIC SUPPLY INCLUDING STREET LIGHTING 01-04-2020 TO 30-06-2020 QUARTER-1	25.00 %	25.00%
5.	WATER CONSERVATION SYSTEM 01-04-2020 TO 30-06-2020 QUARTER-2	25.00%	25.00 %
6.	OTHER MISCELLNIOUS WORK 01-04-2020 TO 30-06-2020 QUARTER-3	5.00 %	5.00 %