

# CHINMAY INFRA DEVELOPERS (P) LTD.

**Civil Engineers & Contractor**  
Real Estate Builders & Developers  
for quality construction



**Corporate Office**

A-1, Vibhuti Khand, Gomti Nagar, Lucknow-226010  
Cell : + 91-9235556495, + 91-9235550555  
Ph-0522-6565650, 6565652

cropl/Admin/LKO: 2114: 2021

To,  
The Secretary  
UPRERA Authority  
Lucknow

**15 October, 2021**

**Sub: A Letter of request seeking exemption from completion of the work taken as target for the second quarter i.e. July-21 to September-21 in the third quarter October-21 to December-21.**

Dear Sir,

Please refer to the above captioned subject for seeking exemption from completion of the work taken as target for the second quarter i.e. July-21 to September-21 in the third quarter October-21 to December-21.

In continuation to the above we would like to draw your kind attend that we applied to get register our project namely Celebrity Meadows, Tower-M with and promoter of the project M/s Chinmay Infra developers Pvt Ltd UPRERA on 01.07.2021 and at that time we set out some financial and construction targets for the period from 15.07.2021 to 14.09.2021. On the other hand, our registration was completed on 23.09.2021 and got registration no.: **UPRERAPRJ479502** and therefore, we started the above quarter work after 23.09.2021 and since then the work is being executed continuously.


Hence, you are hereby requested that kindly given us exemption from the liability for the targeted that was to be completed during second quarter and kindly do not levy any penalty on account of this as it very explicit that our registration was completed on 23.09.2021

Further, you are also requested to give us relaxation of completion of the second quarter work in the third quarter i.e. October-21 to December-21. As per our planning and available resources, we will complete the work of the both second quarter and third quarter together.

We would be very grateful if you could do the favorable in this regard.

Thanking You

For Chinmay Infra Developers Pvt Ltd

  
Director