Development Work Related to Building Activities

Applicability (Yes/No/Completed)	Activity	Start Date	End Date	July-Sep-23	Oct-Dec-23	Jan-Mar-24	Apr-June-24	July-Sep-24	Oct-Dec-24	Jan-Mar-25	Apr-June-25	July-Sep-25	Oct-Dec-25	Jan-Mar-26	Apr-June-26	July-Sep-26	Oct-Dec-26	Jan-Mar-27	Apr-June-27	July-Sep-27	Oct-Dec-27	Jan-Mar-28
1	Boundary Wall	01-Jul-23	09-Dec-27																			
2	Road work	10-Jul-25	30-Nov-27																			
3	Footpath	01-Aug-25	31-Dec-27																			
4	Water Supply	01-Apr-25	30-Sep-27																			
5	Sewer	15-Jan-25	30-Aug-27																			
6	Drain	15-Feb-25	30-Sep-27																			
7	Park	01-Dec-25	15-Sep-27																			
8	Tree Planting	01-Jul-25	05-Feb-28																			
9	Street Lighting	01-Aug-25	31-Jan-28																			
10	Communities Building	05-Oct-25	10-Sep-27																			
11	Treatment & Disposal system of sewage & sullage water	10-Nov-25	15-Dec-27																			
12	Solid waste management & disposal work	10-Nov-25	31-Dec-27																			
13	Water conservation work	25-Jul-25	31-Dec-27																			
14	Energy management work	20-Nov-25	31-Jan-28																			
15	Fire protection & safety work	01-Jun-25	30-Nov-27																			
16	Social infrastructure and other public amenities	01-Aug-25	15-Jan-28																			
17	Other	25-Aug-25	12-Feb-28																			

Applicability (Yes/No/completed)	Activity	Start Date	End Date	Building-Apartment Construction Activities Tower - A																		
				July-Sep-23	Oct-Dec-23	Jan-Mar-24	Apr-June-24	July-Sep-24	Oct-Dec-24	Jan-Mar-25	Apr-June-25	July-Sep-25	Oct-Dec-25	Jan-Mar-26	Apr-June-26	July-Sep-26	Oct-Dec-26	Jan-Mar-27	Apr-June-27	July-Sep-27	Oct-Dec-27	Jan-Mar-28
	Site mobilization including site office & barricading	01-Mar-25	16-Mar-25																			
	Excavation for basements	11-Mar-25	26-Mar-25																			
	Piling work	N/A																				
	PCC for raft & wall	16-Mar-25	05-Apr-25																			
	Water proofing for raft	21-Mar-25	10-Apr-25																			
	RCC for raft foundation	11-Apr-25	21-May-25																			
	Retaining wall footing & walls	31-May-25	29-Aug-25																			
	Column up to 1st basement slab (LB)	22-May-25	06-Jun-25																			
	1st basement slab	07-Jun-25	07-Jul-25																			
	Column up to 2nd basement slab (UB)	08-Jul-25	23-Jul-25																			
	2nd basement slab	24-Jul-25	08-Aug-25																			
	Stilt /GF Columns	09-Aug-25	24-Aug-25																			
	Stilt /GF Slab	25-Aug-25	09-Sep-25																			
	1-Floor column/Shear wall	10-Sep-25	25-Sep-25																			
	1-Floor slab	26-Sep-25	11-Oct-25																			
	2-Floor column/Shear wall	12-Oct-25	22-Oct-25																			
	2-Floor Slab	23-Oct-25	12-Nov-25																			
	3-Floor column/Shear wall	13-Nov-25	23-Nov-25																			
	3-Floor Slab	24-Nov-25	14-Dec-25																			
	4-Floor column/Shear wall	15-Dec-25	25-Dec-25																			
	4-Floor Slab	26-Dec-25	15-Jan-26																			
	5-Floor column/Shear wall	16-Jan-26	26-Jan-26																			
	5-Floor Slab	27-Jan-26	16-Feb-26																			
	6-Floor column/Shear wall	17-Feb-26	27-Feb-26																			
	6-Floor Slab	28-Feb-26	20-Mar-26																			
	7-Floor column/Shear wall	21-Mar-26	31-Mar-26																			
	7-Floor Slab	01-Apr-26	21-Apr-26																			
	8-Floor column/Shear wall	22-Apr-26	02-May-26																			
	8-Floor Slab	03-May-26	23-May-26																			
	9-Floor column/Shear wall	24-May-26	03-Jun-26																			
	9-Floor Slab	04-Jun-26	24-Jun-26																			
	10-Floor column/Shear wall	25-Jun-26	05-Jul-26																			
	10-Floor Slab	06-Jul-26	26-Jul-26																			
	11-Floor column/Shear wall	27-Jul-26	06-Aug-26																			
	11-Floor Slab	07-Aug-26	27-Aug-26																			
	12-Floor column/Shear wall	28-Aug-26	07-Sep-26																			
	12-Floor Slab	08-Sep-26	28-Sep-26																			
	13-Floor column/Shear wall	29-Sep-26	09-Oct-26																			
	13-Floor Slab	10-Oct-26	30-Oct-26																			
	14-Floor column/Shear wall	31-Oct-26	10-Nov-26																			
	14-Floor Slab	11-Nov-26	01-Dec-26																			
	15-Floor column/Shear wall	02-Dec-26	12-Dec-26																			
	15-Floor Slab	13-Dec-26	02-Jan-27																			
	16-Floor column/Shear wall	03-Jan-27	13-Jan-27																			
	16-Floor Slab	14-Jan-27	03-Feb-27																			
	17-Floor column/Shear wall	04-Feb-27	14-Feb-27																			
	17-Floor Slab	15-Feb-27	07-Mar-27																			
	18-Floor column/Shear wall	08-Mar-27	18-Mar-27																			
	18-Floor Slab	19-Mar-27	08-Apr-27																			
	19-Floor column/Shear wall	09-Apr-27	19-Apr-27																			
	19-Floor Slab	20-Apr-27	10-May-27																			
	20-Floor column/Shear wall	11-May-27	21-May-27																			
	20-Floor Slab	22-May-27	11-Jun-27																			
	Brick work	01-Jan-26	27-Mar-27																			
	plaster	04-Mar-26	16-May-27																			
	Flooring	02-Jun-26	13-Oct-27																			
	Door/Window	04-Mar-26	23-Oct-27																			
	Internal Service	04-Mar-26	14-Dec-27																			
	Grill Railing	03-Mar-26	26-Apr-27																			
	Electrical work	10-Aug-25	12-Feb-28																			
	Internal painting	01-Aug-26	12-Feb-28																			
	Fixtures	01-Apr-27	12-Feb-28																			
	External painting & finishing	18-May-27	12-Feb-28																			
	Fire fighting	01-Jul-24	12-Feb-28																			
	Lift & Escalators	01-Jul-25	12-Feb-28																			
	Misc. finishing and other works	17-Feb-27	12-Feb-28																			

Building-Apartment Construction Activities Tower -B

Applicability (Yes/No/completed)	Activity	Start Date	End Date	July-Sep-23	Oct-Dec-23	Jan-Mar-24	Apr-June-24	July-Sep-24	Oct-Dec-24	Jan-Mar-25	Apr-June-25	July-Sep-25	Oct-Dec-25	Jan-Mar-26	Apr-June-26	July-Sep-26	Oct-Dec-26	Jan-Mar-27	Apr-June-27	July-Sep-27	Oct-Dec-27	Jan-Mar-28
	Site mobilization including site office & barricading	01-Sep-24	16-Sep-24																			
	Excavation for basements	11-Sep-24	26-Sep-24																			
	Piling work	N/A																				
	PCC for raft & wall	16-Sep-24	06-Oct-24																			
	Water proofing for raft	21-Sep-24	11-Oct-24																			
	RCC for raft foundation	12-Oct-24	21-Nov-24																			
	Retaining wall footing & walls	01-Dec-24	01-Mar-25																			
	Column up to 1st basement slab (LB)	22-Nov-24	07-Dec-24																			
	1st basement slab	08-Dec-24	07-Jan-25																			
	Column up to 2nd basement slab (UB)	08-Jan-25	23-Jan-25																			
	2nd basement slab	24-Jan-25	08-Feb-25																			
	Stilt /GF Columns	09-Feb-25	24-Feb-25																			
	Stilt /GF Slab	25-Feb-25	12-Mar-25																			
	1-Floor column/Shear wall	13-Mar-25	28-Mar-25																			
	1-Floor slab	29-Mar-25	13-Apr-25																			
	2-Floor column/Shear wall	14-Apr-25	24-Apr-25																			
	2-Floor Slab	25-Apr-25	15-May-25																			
	3-Floor column/Shear wall	16-May-25	26-May-25																			
	3-Floor Slab	27-May-25	16-Jun-25																			
	4-Floor column/Shear wall	17-Jun-25	27-Jun-25																			
	4-Floor Slab	28-Jun-25	18-Jul-25																			
	5-Floor column/Shear wall	19-Jul-25	29-Jul-25																			
	5-Floor Slab	30-Jul-25	19-Aug-25																			
	6-Floor column/Shear wall	20-Aug-25	30-Aug-25																			
	6-Floor Slab	31-Aug-25	20-Sep-25																			
	7-Floor column/Shear wall	21-Sep-25	01-Oct-25																			
	7-Floor Slab	02-Oct-25	22-Oct-25																			
	8-Floor column/Shear wall	23-Oct-25	02-Nov-25																			
	8-Floor Slab	03-Nov-25	23-Nov-25																			
	9-Floor column/Shear wall	24-Nov-25	04-Dec-25																			
	9-Floor Slab	05-Dec-25	25-Dec-25																			
	10-Floor column/Shear wall	26-Dec-25	05-Jan-26																			
	10-Floor Slab	06-Jan-26	26-Jan-26																			
	11-Floor column/Shear wall	27-Jan-26	06-Feb-26																			
	11-Floor Slab	07-Feb-26	27-Feb-26																			
	12-Floor column/Shear wall	28-Feb-26	10-Mar-26																			
	12-Floor Slab	11-Mar-26	31-Mar-26																			
	13-Floor column/Shear wall	01-Apr-26	11-Apr-26																			
	13-Floor Slab	12-Apr-26	02-May-26																			
	14-Floor column/Shear wall	03-May-26	13-May-26																			
	14-Floor Slab	14-May-26	03-Jun-26																			
	15-Floor column/Shear wall	04-Jun-26	14-Jun-26																			
	15-Floor Slab	15-Jun-26	05-Jul-26																			
	16-Floor column/Shear wall	06-Jul-26	16-Jul-26																			
	16-Floor Slab	17-Jul-26	06-Aug-26																			
	17-Floor column/Shear wall	07-Aug-26	17-Aug-26																			
	17-Floor Slab	18-Aug-26	07-Sep-26																			
	18-Floor column/Shear wall	08-Sep-26	18-Sep-26																			
	18-Floor Slab	19-Sep-26	09-Oct-26																			
	19-Floor column/Shear wall	10-Oct-26	20-Oct-26																			
	19-Floor Slab	21-Oct-26	10-Nov-26																			
	20-Floor column/Shear wall	11-Nov-26	21-Nov-26																			
	20-Floor Slab	22-Nov-26	12-Dec-26																			
	21-Floor column/Shear wall	13-Dec-26	02-Jan-27																			
	21-Floor Slab	03-Jan-27	23-Jan-27																			
	Brick work	01-Jul-25	01-Jul-26																			
	plaster	01-Sep-25	16-Jun-27																			
	Flooring	01-Nov-25	13-Nov-27																			
	Door/Window	01-Sep-25	24-Sep-27																			
	Internal Service	01-Sep-25	30-Dec-27																			
	Grill Railing	17-Aug-25	27-May-27																			
	Electrical work	10-Feb-25	12-Feb-28																			
	Internal painting	30-Jan-26	12-Feb-28																			
	Fixtures	01-Apr-27	12-Feb-28																			
	External painting & finishing	01-Jul-26	12-Feb-28																			
	Fire fighting	01-Jan-25	12-Feb-28																			
	Lift & Escalators	01-Jul-26	12-Feb-28																			
	Misc. finishing and other works	01-Aug-27	12-Feb-28																			

Building-Apartment Construction Activities Tower - C

Applicability (Yes/No/completed)	Activity	Start Date	End Date	July-Sep-23	Oct-Dec-23	Jan-Mar-24	Apr-June-24	July-Sep-24	Oct-Dec-24	Jan-Mar-25	Apr-June-25	July-Sep-25	Oct-Dec-25	Jan-Mar-26	Apr-June-26	July-Sep-26	Oct-Dec-26	Jan-Mar-27	Apr-June-27	July-Sep-27	Oct-Dec-27	Jan-Mar-28
	Site mobilization including site office & barricading	01-Jan-24	16-Jan-24																			
	Excavation for basements	11-Jan-24	26-Jan-24																			
	Piling work	N/A																				
	PCC for raft & wall	16-Jan-24	05-Feb-24																			
	Water proofing for raft	21-Jan-24	10-Feb-24																			
	RCC for raft foundation	11-Feb-24	22-Mar-24																			
	Retaining wall footing & walls	01-Apr-24	30-Jun-24																			
	Column up to 1st basement slab (LB)	23-Mar-24	07-Apr-24																			
	1st basement slab	08-Apr-24	08-May-24																			
	Column up to 2nd basement slab (UB)	09-May-24	24-May-24																			
	2nd basement slab	25-May-24	09-Jun-24																			
	Stilt /GF Columns	10-Jun-24	25-Jun-24																			
	Stilt /GF Slab	26-Jun-24	11-Jul-24																			
	1-Floor column/Shear wall	12-Jul-24	27-Jul-24																			
	1-Floor slab	28-Jul-24	12-Aug-24																			
	2-Floor column/Shear wall	13-Aug-24	23-Aug-24																			
	2-Floor Slab	24-Aug-24	13-Sep-24																			
	3-Floor column/Shear wall	14-Sep-24	24-Sep-24																			
	3-Floor Slab	25-Sep-24	15-Oct-24																			
	4-Floor column/Shear wall	16-Oct-24	26-Oct-24																			
	4-Floor Slab	27-Oct-24	16-Nov-24																			
	5-Floor column/Shear wall	17-Nov-24	27-Nov-24																			
	5-Floor Slab	28-Nov-24	18-Dec-24																			
	6-Floor column/Shear wall	19-Dec-24	29-Dec-24																			
	6-Floor Slab	30-Dec-24	19-Jan-25																			
	7-Floor column/Shear wall	20-Jan-25	30-Jan-25																			
	7-Floor Slab	31-Jan-25	20-Feb-25																			
	8-Floor column/Shear wall	21-Feb-25	03-Mar-25																			
	8-Floor Slab	04-Mar-25	24-Mar-25																			
	9-Floor column/Shear wall	25-Mar-25	04-Apr-25																			
	9-Floor Slab	05-Apr-25	25-Apr-25																			
	10-Floor column/Shear wall	26-Apr-25	06-May-25																			
	10-Floor Slab	07-May-25	27-May-25																			
	11-Floor column/Shear wall	28-May-25	07-Jun-25																			
	11-Floor Slab	08-Jun-25	28-Jun-25																			
	12-Floor column/Shear wall	29-Jun-25	09-Jul-25																			
	12-Floor Slab	10-Jul-25	30-Jul-25																			
	13-Floor column/Shear wall	31-Jul-25	10-Aug-25																			
	13-Floor Slab	11-Aug-25	31-Aug-25																			
	14-Floor column/Shear wall	01-Sep-25	11-Sep-25																			
	14-Floor Slab	12-Sep-25	02-Oct-25																			
	15-Floor column/Shear wall	03-Oct-25	13-Oct-25																			
	15-Floor Slab	14-Oct-25	03-Nov-25																			
	16-Floor column/Shear wall	04-Nov-25	14-Nov-25																			
	16-Floor Slab	15-Nov-25	05-Dec-25																			
	17-Floor column/Shear wall	06-Dec-25	16-Dec-25																			
	17-Floor Slab	17-Dec-25	06-Jan-26																			
	18-Floor column/Shear wall	07-Jan-26	17-Jan-26																			
	18-Floor Slab	18-Jan-26	07-Feb-26																			
	19-Floor column/Shear wall	08-Feb-26	18-Feb-26																			
	19-Floor Slab	19-Feb-26	11-Mar-26																			
	20-Floor column/Shear wall	12-Mar-26	22-Mar-26																			
	20-Floor Slab	23-Mar-26	12-Apr-26																			
	21-Floor column/Shear wall	13-Apr-26	03-May-26																			
	21-Floor Slab	04-May-26	24-May-26																			
	Brick work	01-Oct-24	04-Jan-26																			
	plaster	02-Dec-24	20-Dec-26																			
	Flooring	03-Apr-25	28-Jul-27																			
	Door/Window	02-Dec-24	08-Sep-27																			
	Internal Service	02-Dec-24	19-Aug-27																			
	Grill Railing	01-Dec-24	30-Nov-26																			
	Electrical work	10-Aug-24	12-Feb-28																			
	Internal painting	10-Nov-25	12-Feb-28																			
	Fixtures	01-Apr-27	12-Feb-28																			
	External painting & finishing	01-Apr-26	12-Feb-28																			
	Fire fighting	01-Jan-25	12-Feb-28																			
	Lift & Escalators	01-Jul-25	12-Feb-28																			
	Misc. finishing and other works	01-Jan-27	12-Feb-28																			

Building-Apartment Construction Activities Tower - D

Applicability (Yes/No/completed)	Activity	Start Date	End Date	July-Sep-23	Oct-Dec-23	Jan-Mar-24	Apr-June-24	July-Sep-24	Oct-Dec-24	Jan-Mar-25	Apr-June-25	July-Sep-25	Oct-Dec-25	Jan-Mar-26	Apr-June-26	July-Sep-26	Oct-Dec-26	Jan-Mar-27	Apr-June-27	July-Sep-27	Oct-Dec-27	Jan-Mar-28
	Site mobilization including site office & barricading	01-Jul-23	15-Jul-23																			
	Excavation for basements	10-Jul-23	25-Jul-23																			
	Piling work	N/A																				
	PCC for raft & wall	15-Jul-23	28-Jul-23																			
	Water proofing for raft	20-Jul-23	10-Aug-23																			
	RCC for raft foundation	25-Jul-23	30-Aug-23																			
	Retaining wall footing & walls	25-Jul-23	30-Oct-23																			
	Column up to 1st basement slab (LB)	01-Sep-23	15-Sep-23																			
	1st basement slab	15-Sep-23	15-Oct-23																			
	Column up to 2nd basement slab (UB)	16-Oct-23	31-Oct-23																			
	2nd basement slab	01-Nov-23	16-Nov-23																			
	Stilt /GF Columns	17-Nov-23	02-Dec-23																			
	Stilt /GF Slab	03-Dec-23	18-Dec-23																			
	1-Floor column/Shear wall	19-Dec-23	03-Jan-24																			
	1-Floor slab	04-Jan-24	01-Feb-24																			
	2-Floor column/Shear wall	02-Feb-24	12-Feb-24																			
	2-Floor Slab	13-Feb-24	04-Mar-24																			
	3-Floor column/Shear wall	05-Mar-24	15-Mar-24																			
	3-Floor Slab	16-Mar-24	05-Apr-24																			
	4-Floor column/Shear wall	06-Apr-24	16-Apr-24																			
	4-Floor Slab	17-Apr-24	07-May-24																			
	5-Floor column/Shear wall	08-May-24	18-May-24																			
	5-Floor Slab	19-May-24	08-Jun-24																			
	6-Floor column/Shear wall	09-Jun-24	19-Jun-24																			
	6-Floor Slab	20-Jun-24	10-Jul-24																			
	7-Floor column/Shear wall	11-Jul-24	21-Jul-24																			
	7-Floor Slab	22-Jul-24	11-Aug-24																			
	8-Floor column/Shear wall	12-Aug-24	22-Aug-24																			
	8-Floor Slab	23-Aug-24	12-Sep-24																			
	9-Floor column/Shear wall	13-Sep-24	23-Sep-24																			
	9-Floor Slab	24-Sep-24	14-Oct-24																			
	10-Floor column/Shear wall	15-Oct-24	25-Oct-24																			
	10-Floor Slab	26-Oct-24	15-Nov-24																			
	11-Floor column/Shear wall	16-Nov-24	26-Nov-24																			
	11-Floor Slab	27-Nov-24	17-Dec-24																			
	12-Floor column/Shear wall	18-Dec-24	28-Dec-24																			
	12-Floor Slab	29-Dec-24	18-Jan-25																			
	13-Floor column/Shear wall	19-Jan-25	29-Jan-25																			
	13-Floor Slab	30-Jan-25	19-Feb-25																			
	14-Floor column/Shear wall	20-Feb-25	02-Mar-25																			
	14-Floor Slab	03-Mar-25	23-Mar-25																			
	15-Floor column/Shear wall	24-Mar-25	03-Apr-25																			
	15-Floor Slab	04-Apr-25	24-Apr-25																			
	16-Floor column/Shear wall	25-Apr-25	05-May-25																			
	16-Floor Slab	06-May-25	26-May-25																			
	17-Floor column/Shear wall	27-May-25	06-Jun-25																			
	17-Floor Slab	07-Jun-25	27-Jun-25																			
	18-Floor column/Shear wall	28-Jun-25	08-Jul-25																			
	18-Floor Slab	09-Jul-25	29-Jul-25																			
	19-Floor column/Shear wall	30-Jul-25	09-Aug-25																			
	19-Floor Slab	10-Aug-25	30-Aug-25																			
	20-Floor column/Shear wall	31-Aug-25	10-Sep-25																			
	20-Floor Slab	11-Sep-25	01-Oct-25																			
	Brick work	01-May-24	25-Jul-25																			
	plaster	02-Jul-24	10-Jul-26																			
	Flooring	01-Nov-24	15-Feb-27																			
	Door/Window	02-Jul-24	29-Mar-27																			
	Internal Service	02-Jul-24	19-Mar-27																			
	Grill Railing	01-Jul-24	20-Jun-26																			
	Electrical work	10-Jan-24	31-Oct-27																			
	Internal painting	10-Nov-25	31-Oct-27																			
	Fixtures	01-Apr-27	31-Oct-27																			
	External painting & finishing	01-Apr-26	31-Oct-27																			
	Fire fighting	01-Jul-24	31-Oct-27																			
	Lift & Escalators	01-Jul-25	31-Oct-27																			
	Misc. finishing and other works	01-Aug-26	31-Oct-27																			